

**MARINE CONTRACTING GROUP PHASE I**  
**SE - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024**

START WEEK OF	WALL PRIORITY	LOCATION	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	Low	5010	BAL HARBOR BLVD -BLDG 5 3640	137	137	C
	Low	5008	BAL HARBOR BLVD -BLDG CLUBHSE 3800	124	124	C
	Low	5014	WHIP-POOR-WILL BLVD 3553 3559	62	71	C
	Low	5006	BAL HARBOR BLVD Bldg 3920	150	144	U
	Low	5004	CASEY KEY DR 1450 1454	68	72	U
	Low	5033	ROCK DOVE CT -BLDG 3 1358 (1355)	60	54	C
	Low	5026	PURPLE MARTIN DR 3322 3334	70		U
	Low	5024	RAVEN CT 1466 1472 1478 1484	286		U
11/4/24	Low	5035	MUSCOVIE CT 1129 1135	98		Ltr
11/11/24	Low	5022	SPOONBILL CT 3724 3728 3740	152		Ltr
11/25/24	Low	5019	TURTLE DOVE BLVD 3662 PLOVER CT 1372	186		
12/9/24	Low	5021	PARTRIDGE DR 1212 1218	154		
12/23/24	Low	5015	WAXWING CT 1406	100		Ltr
12/30/24	Low	5001	PINE ISLAND CT 1417 1421 1425	176		
			<b>TOTAL</b>	<b>4152</b>	<b>2977</b>	
	U		<b>Under Construction</b>			
	C		<b>Complete</b>			
	LTR		<b>Letter sent</b>			
					Revised	10/30/24