## Monthly Report August 2016

OB

Community Redevelopment Agency



#### Municipal Marina

- Of the 94 permitted slips and 42 moorings, there are:
  - 38 annual contracts
  - 6 semi-annual contracts
  - 6 monthly contracts
  - 3 14 commercial contracts
  - **3** 0 transient
  - 6 moorings
- (13 free public side tie, 1 pump out dock, 4 slips for PGPD, CCSO, FWC & marina work boat)

## Pumpout Vessel



Date	Number of Pump Outs	Florida Vessels	Non- Florida Vessels	Gallons Pumped	Miles Traveled
July 2016	42	40	2	1,080	155
June 2016	63	60	3	1,675	120
July 2015	35	35	0	880	119

# Marina Building Improvements

- Window reinstallations still underway due to past water test failure.
- Additional sealing and a cost proposal to add flashing and modify the down spout and gutter is pending.

### Affordable Housing

- Conversion of 4 commercial units to 4 residential units at the Andrews Building, 326 E. Virginia Ave., for affordable housing.
- Anticipate 100% construction documents by 8/31/16 and cost estimate by 9/7/16.

## East Side Garden/Fresh Market

- Vacant land at 317 E. Virginia Ave. will be converted to a garden/fresh market.
- Survey has been completed and forwarded to Engineering for design.
- $\bigcirc$  Environmental study expected to be done by 8/31/16.

### Harborwalk Projects

- Call Harborwalk West Area 1 − Notice to Proceed received from FDOT 8/8/16. Pre-bid meeting scheduled for 8/25/16; bid opening 9/15/16. Anticipate contract award 10/20/16 with construction to start on or about 11/3/16.
- Gilchrist Park Restrooms Solicitation has been issued with a closing date of 9/8/16. Pre-bid meeting scheduled for 8/18/16.

### Harborwalk Projects

- **CS US 41 South Bridge Underpass** − Solicitation issued with mandatory site visit held 8/15/16. Due to only one contractor in attendance; bid closing extended to 9/8/16.
- Caishley Park Municipal Marina − project substantially complete; awaiting FDOT inspection.

### Punta Gorda Library



- County held a citizen input meting on 8/5/16.
- ☐ Design recommendations to be presented to Commissioners who will in turn determine the next step.
- Awaiting Interlocal Agreement from County legal department for site work to be performed by City.

# Vietnam Veterans Memorial Wall

 Wall panels complete. Concrete walkway under construction with irrigation, landscaping and sod to be installed on for before 8/30/16

 $\bigcirc$  Official Dedication to be held on 11/5/16.



## Vietnam Veterans Memorial Wall





