



Monthly Report November 2017

Community Redevelopment Agency

Municipal Marina

	November 2017	November 2016
Annual	34	38
Semi-Annual	1	8
Monthly	8	4
Commercial	14	14
Transient	0	0
Moorings	3	8
Live Aboards	12	15
Community Room	15	9

(13 free public side tie, 1 pump out dock, 4 slips for PGPD, CCSO, FWC & marina work boat)

Pumpout Vessel

Date	Number of Pump Outs	Florida Vessels	Non- Florida Vessels	Gallons Pumped	Miles Traveled
October 2017 (as of 10/23/17)	49	49	0	860	48
September 2017	36	36	0	590	17*
October 2016	59	52	7	1135	42

* Limited travel due to weather

Laishley Park FPL SolarNow



- Structures for stage canopy were sent back to manufacturer to be refitted.
- Due to delay and upcoming park use, material and equipment was reduced to an area behind the fountain seating area.
- Reopened the seating to the public.
- Pavilion work to begin first week of November.

East Side Garden/Fresh Market

- Shed has been installed.
- Staff met with volunteers regarding the construction of the planter beds; work to take place November 17 & 19.



Harborwalk Projects

Gilchrist Park – Area 1

- Grading, sod and brick pavers installation continues.
- Seating wall cap placement, stucco & painting continues
- Compass Rose engraving complete.
- FPL is scheduling reset of electric meters.
- Resolution of issues regarding design/construction at the Durrance & W. Retta Esplanade intersection still pending.



Harborwalk Projects

Gilchrist Park Playground

- Demolition complete.
- Playground designer continues to work on engineering for shade structure which is a special fabrication component.



Harborwalk Projects

Gilchrist Park Restrooms

- Received a Letter of Map Revision Determination Document from FEMA revising the playground restroom area from a VE to AE Zone. Pending the 180 day comment period, the revision will become effective February 14, 2018.
- Per prior City Council authorization, staff directed engineer to begin second LOMR application for pavilion restroom area. To be submitted once as-built plans Area 1 are received.

Punta Gorda Library

- Consultant complete design development plans and is working on construction design plans.
- Anticipate final documents in November/December timeframe.