

**City of Punta Gorda Action Register
as of May 26, 2022**

Action	Target Date & Responsible Department	Status
AC Freeman Rehabilitation Project	10/01/2021 Urban Design Public Works – Construction to begin in 2022	<p>02/04/2021 – Facilities and consultant met onsite to walk through the facility.</p> <p>03/02/2021 – Consultant visited site and discussed scope.</p> <p>04/01/2021 – Consultant has resubmitted proposal, minor clarifications sent to consultant; approximate cost for assessment report, hazardous material testing, and construction documents are \$100,000; On FY 2022 CIP requesting additional funding of up to \$750,000 – Urban Design working on Grant for \$500,000 – with matching funds.</p> <p>05/19/2021 – City Council authorized applying for the grant and match funds.</p> <p>05/27/2021 – Staff secured support letters and has grant ready to submit.</p> <p>06/01/2021 – Grant application submitted.</p> <p>06/23/2021 – First deliverable is the comprehensive evaluation and report. A decision regarding invasive pre-testing will be based on recommendations from the report.</p> <p>07/01/2021 – Hazardous material testing completed; Comprehensive building evaluation report anticipated early August 2021</p> <p>08/19/2021 – Staff meeting with consultant regarding first draft of the report.</p> <p>08/17/2021 – Consultant still working on updates to the building evaluation report with some decision points which will likely require City Council direction (building uses and ADA restroom), aiming for an October CC meeting. Design Development (60%) plans are in progress.</p> <p>09/23/2021 – Awaiting Sept. 24 grant award notice.</p> <p>09/29/2021 – Grant application scored in the top half of contenders.</p> <p>11/05/2021 – Report and request for Council direction at the Nov. 17 City Council meeting.</p> <p>11/17/2021 – Council directed staff to have the design for the space completed and concurrently applying to place the A.C. Freeman House on the National Historic Register.</p> <p>12/08/2021 – Meeting is scheduled with staff and architect</p> <p>02/03/2022 – Change order processed to add design and engineering of the restroom facility to the plans. Consultant is working with the State to prepare proposal package to list building on Registry and current location.</p> <p>03/22/2022 – Restroom will like necessitate a change to stormwater permit.</p> <p>4/21/2022 – Plans will not move past the 60% stage until SWFWMD permit is combined with City Hall project. Scope for CMAR is being developed.</p>
Henry Street Sidewalks	10/01/2021 Public Works	<p>01/06/2021 – At the January 6th Council meeting City Council moved forward with funding the project. Public Works will design and engineer.</p> <p>04/02/2021 – Public Works is having a survey completed to get the road piped.</p>

Action	Target Date & Responsible Department	Status
		<p>07/01/2021 – The survey is in the process of being reviewed by PW Engineering. Construction plans are about 75% complete. Coordination with FOT on work in easement will begin soon.</p> <p>08/19/2021 – All surveying information has been received and the design will continue. Coordination continues with FDOT on work within their drainage easement and the sidewalk connection at US41.</p> <p>11/10/2021 – Work continues on the plan set and coordination with FDOT for proposed work in the drainage easement and the sidewalk connection at US41.</p> <p>02/03/2022 – FDOT submittal made.</p> <p>05/19/2022 – Public Works is putting together specifications for bidding.</p>
Renovation of City Hall & Annex to support branding process	0/30/2018 Mayor Marketing Liaison Urban Design – Due to scope enlargement project is anticipated to be completed in 2022	<p>Plan initiative to revamp public areas of City Hall and City Hall Annex to include local artists and art featuring Punta Gorda and the City’s history and freshening the facilities. Draft policies for consideration and donations and determine budget needs. City working with Charlotte County Facilities manager to coordinate an agreement for art in public buildings for both City and County facilities.</p> <p>04/19/2017 – Presented as a budget alternative.</p> <p>05/17/2017 – Initial renovations to Council Chambers approved.</p> <p>07/01/2017 – Phase 1 improvements (seating, technology, paint) complete.</p> <p>10/02/2017 – Committee met to review Phase 2 improvements which will incorporate ADA and security improvements as well.</p> <p>03/13/2018 – Committee met regarding Phase 2 renovations. Cost estimate to be developed and presented to Council.</p> <p>05/23/2018 – Staff committee continues to work on draft scope. Flooring to be procured through State contract and painting through County contract piggybacks. ADA work will also be independent of scope.</p> <p>06/19/2018 – Received quotes for painting and flooring. Under review.</p> <p>07/11/2018 – Staff to seek an independent professional inspection of potential restoration issues needed in City Hall prior to presenting the Phase 2 plan.</p> <p>10/25/2018 – Public Works and Procurement are developing the scope.</p> <p>02/01/2019 – Renovation revisions on hold until the independent professional inspection of potential restoration issues is completed. Revised scope completed and bid process completed. Three bids received and bid evaluation underway.</p> <p>04/04/2019 – Bid for evaluation came in higher than expected. Discussion to be had with Council.</p> <p>04/25/2019 – Contract for evaluation of historic City Hall placed on 5/1/19 Council agenda.</p> <p>05/01/2019 – Contract awarded to Parker/Mudgett/Smith Architects, Inc. of Fort Myers. This includes the Master Space and Security Study.</p>

Action	Target Date & Responsible Department	Status
		<p>08/21/2019 – Council received update on evaluation of City Hall rehabilitation needs and approved further action to assess hazardous materials and chemical and petrographic analysis. Appropriation of funds to be on 9/4/19 agenda.</p> <p>09/04/2019 – Council appropriated funds for the additional evaluations.</p> <p>11/19/2019 – 2nd draft being reviewed by staff. Comments due to vendor 11/22/2019.</p> <p>02/25/2020 – Parker/Mudgett/Smith Architects, Inc. of Fort Myers will be presenting findings in March/April to City Council.</p> <p>04/06/2020 – Report now projected for May Council meeting.</p> <p>04/22/2020 – Report to be placed on 5/6/2020 Council agenda.</p> <p>05/06/2020 – Report presented. Council expressed desire to obtain costs to expand Council Chambers as part of total project.</p> <p>05/08/2020 – Staff to develop funding options and relocation options during construction.</p> <p>06/17/2020 – Council prioritized City Hall renovation as top ranked project for implementation as part of 1% local option sales tax extension.</p> <p>07/27/2020 – Staff developing relocation options with projection for future Council presentation.</p> <p>11/16/2020 – Finance and Procurement met to discuss funding for the project and scope of work. Upcoming meeting with Public Works to develop cost and relocation of City Hall staff during construction.</p> <p>12/16/2020 – Project will be going to Council on Jan. 6 as a part of the CIP and Sales Tax discussion.</p> <p>01/14/2021 – Meeting held to review draft three of scope</p> <p>02/03/2021 – Solicitation issued and will open on 2/25/2021.</p> <p>03/10/2021 – 8 responses received- review and clarification sent- 1 response was rejected.</p> <p>03/31/2021 – 4 companies were asked for presentations</p> <p>04/08/2021 – Goodwyn Mills & Cawood (GMC) LLC selected to enter into negotiations with.</p> <p>06/23/2021 – Potential award of design contract at July City Council meeting</p> <p>07/01/2021 – City has reviewed submittal, still has some issues, sent 2nd set of comments to GMC for revisions Meeting with consultant scheduled for Friday 7/16</p> <p>07/16/2021 – Meeting with consultant took place.</p> <p>09/23/2021 – Staff met with GMC to plan for stakeholder interviews and clarification on contract items.</p> <p>09/29/2021 – Staff clarified and condensed stakeholder questions.</p> <p>10/07/2021 – Stakeholder interviews taking place.</p> <p>01/06/2022 – Staff and consultant to present and answer questions stemming from the stakeholder interviews at the 01/19/2022 City Council meeting</p> <p>02/03/2022 – Consultant working on 30% concept plan.</p> <p>02/25/2022 – Consultant to start testing as soon as staff relocates.</p> <p>04/21/2022 – Consultant testing completed.</p>

Action	Target Date & Responsible Department	Status
		04/29/2022 – Consultant held LEED discussion with City staff
City facilities security enhancements	09/30/2018 Urban Design HR IT Procurement	<p>Develop plan to enhance security at City facilities.</p> <p>4/6, 4/21, 4/26 & 5/3/2017 – Staff committee met to develop list of potential measures. Cost estimates to follow.</p> <p>04/19/2017 – Council adopted emergency ordinance stipulating areas within City Hall & Annex for public access and limited public access.</p> <p>05/03/2017 – Similar ordinance and resolution approved at Council meeting. Working on equipment needs. Committee met to develop cost estimates.</p> <p>07/12/2017 – Council approved staff present a phased-in approach at August or September meeting.</p> <p>08/03/2017 – Staff committee met to finalize recommended phase in schedule.</p> <p>09/06/2017 – Security plan approved at Council meeting. Security firms to provide City with more in-depth analysis of recommendations prior to bidding.</p> <p>09/07/2017 & 09/27/2017 – Pre-release meetings held with vendors to communicate expectations and conduct walk-throughs.</p> <p>04/17/2018 – One proposal received; no award. Project to be re-solicited.</p> <p>07/03/2018 – Quotes received and presented to City Council as part of FY 2019 budget items. City Hall/Annex portion estimated at \$110,000.</p> <p>07/11/2018 – City Council requested itemized list of proposed security enhancements. To be placed on 8/22/2018 Council agenda.</p> <p>08/22/2018 – City Council approved moving forward with security enhancements.</p> <p>10/03/2018 – Council approved appropriation of funds for project.</p> <p>02/01/2019 – Revised scope, which includes ADA component, submitted to Procurement and will be sent to ADG (ADA Master Agreement).</p> <p>03/06/2019 – Security wall under construction in City Clerk Office.</p> <p>04/04/2019 – Bids for enhancements will be secured.</p> <p>04/17/2019 – Council approved contract for design and construction documents that when completed will bid out ADA and security measures in City Hall Annex, Public Safety Building and Public Works/Utilities Campus.</p> <p>06/11/2019 – 30% plans under review.</p> <p>11/11/2019 – FY 2020 Funding/Security Plan Update to be presented at 12/18/19 City Council meeting. (See ADA Transition Plan).</p> <p>12/26/2019 – 100% plans under review.</p> <p>01/08/2020 – Council approved piggyback contract from Collier County to initiate security improvements with contractor.</p> <p>02/25/2020 – Plans have been reviewed and modifications are being made; Urban Design working with Procurement for vendor contracts to be utilized for the improvements.</p>

Action	Target Date & Responsible Department	Status
		<p>05/29/2020 – Scope in Procurement for bidding.</p> <p>07/27/2020 – Contractor (CPPI) developing proposal for Annex improvements.</p> <p>11/18/2020 – Received final proposal from Gordion (the contractor). Finance and Urban Design met to discuss funding.</p> <p>01/14/2021 – Funding source completed and is scheduled for 2/03/2021 City Council meeting.</p> <p>02/03/2021 – Staff pushed the item to 3/03/2021 to finalize agenda item for security enhancements at the Annex.</p> <p>03/04/2021 – Council awarded the agreement to Charles Perry Partners Inc.</p> <p>03/10/2021 – Waiting on Department to issue the requisition so the purchase order can be issued.</p> <p>04/01/2021 – Building department moved to 3rd floor conference room.</p> <p>05/14/2021 – City Manager has requested several design changes to the lobby and 2nd floor. Urban Design and Project Manager will be setting up a meeting with the EOR to discuss the changes</p> <p>05/24/2021 – City staff met with EOR and clarified necessary changes</p> <p>06/01/2021 – EOR is currently working on CO per City’s request. Received documents from EOR, has been reviewed by CM with minor comments, will provide comments to EOR in preparation of the meeting with contractor on 6/10 – still need some information from Facilities regarding the elevator.</p> <p>07/15/2021 – Construction has started on security enhancements</p> <p>09/23/2021 – 60% plans are complete for 2nd floor change orders</p> <p>01/06/2022 – P.O. has been issued for the 2nd floor. System is being designed for ground level garage door swipe ability and lanyards have been ordered.</p> <p>02/03/2022 – Waiting for construction documents for garage keypad changes</p> <p>02/06/2022 – Coordinating logistics of reoccupying space</p> <p>02/17/2022 – Walkthrough identified issues that need to be reworked by the contractor.</p> <p>03/03/2022 – Work continues on project rework.</p> <p>03/17/2022 – Second floor furniture has been received. HR started taking new badge photos.</p> <p>04/21/2022 – Phase two work to begin with temporary wall</p>
Boca Grande Area drainage improvements & funding	12/31/2018 Public Works	<p>02/01/2017 – Move forward with design Option 2, submitting applications for the 319(h) and TMDL grants from the Florida Department of Environmental Protection and to develop a proposal to address the gap funding per Council. The first of two grants have been submitted, which is limited to water quality features only. Grant amount request is \$52,500 with a match commitment of \$35,000. The second grant application is due in July.</p> <p>05/17/2017 – Design, permitting and bidding services contract with engineering firm.</p> <p>11/01/2017 – Request forms for State appropriations in amount of \$1 million sent to House and Senate.</p> <p>03/12/2018 – State legislative appropriation not included in State budget.</p> <p>03/14/2018 – Grants status update - 319(h) grant application was submitted 3/15/17. Grant proposal was passed on to the EPA for approval. A response for these funds is expected in September of 2018. TMDL grant application was submitted to FDEP on 1/31/18. Staff conducted phone meeting with FDEP on 3/2/18.</p>

Action	Target Date & Responsible Department	Status
		<p>06/20/2018 – Staff identified a list of lands which needed to be acquired for the ponds.</p> <p>08/16/2018 – Staff to contact Habitat for Humanity regarding swap of land needed for retention pond. Staff to discuss securing services of real estate firm to assist in acquiring other properties needed for pond.</p> <p>09/17/2018 – Resolution passed to grant a deed to Charlotte County Habitat for Humanity, Inc. for 328 East Virginia Avenue and accept a deed from Charlotte County Habitat for Humanity, Inc. for Lots 159 19 and 20, Block Q, La Punta Park.</p> <p>11/27/2018 – State appropriations request to once again being requested for 2019 legislative session.</p> <p>12/28/2018 – State appropriation requests sent to Lobbyist for submittal.</p> <p>02/08/2019 – Appropriations request submitted in bill form.</p> <p>04/04/2019 – Senate bill has \$50,000 included for program. Letter for offer to purchase of necessary lots being drafted.</p> <p>04/25/2019 – Contract amendment to locate utilities in right of way on 5/1/19 Council agenda.</p> <p>05/01/2019 – Contract amendment approved.</p> <p>06/10/2019 – Final State budget did not include \$50,000 grant.</p> <p>09/04/2019 – Council voted to include in Legislative Agenda for FY 2020. Design is 98% complete. Process to acquire land for retention areas underway.</p> <p>11/04/2019 – Land appraisals received for lots aimed for retention areas.</p> <p>11/21/2019 – Lobbyist continues to monitor City \$1 million State appropriations request with House and Senate representatives.</p> <p>01/30/2020 – Staff made tentative offers for four property acquisitions.</p> <p>02/19/2020 – Council considered counteroffers on two larger parcels; consensus was to counter. Property owners notified of City’s counteroffer.</p> <p>02/25/2020 – Best and final offers for two larger parcels to be presented at March 4, 2020 City Council meeting. Still awaiting owner responses for two smaller parcels.</p> <p>03/04/2020 – Two larger parcels best and final offer approved.</p> <p>05/06/2020 – Council approved best and final offer for two smaller parcels at \$18,000 each. If property owners do not accept, then move toward eminent domain or other appropriate acquisition method.</p> <p>05/19/2020 – Best and final offers sent to smaller property owners.</p> <p>06/29/2020 – Governor vetoed state allocation of \$100,000 in budget.</p> <p>08/04/2020 – Resolution to move forward with eminent domain on remaining two parcels to be purchased on 08/19/2020 Council agenda.</p> <p>08/19/2020 – Resolution was approved to move forward with an eminent domain quick take.</p> <p>09/17/2020 – Received updated appraisals for eminent domain properties.</p> <p>12/06/2020 – Request for funds was included in the FY2021 Legislative Agenda</p> <p>02/10/2021 – House Bill HB3591 was filed</p>

Action	Target Date & Responsible Department	Status
		<p>04/30/2021 – 1,000,000 currently awaiting the Governor’s signature 05/14/2021 – City and Engineering firm held a meeting to discuss the financial aspects and contract items to complete the project. 06/01/2021 – FY2022 State Budget has one million dollar appropriation for the project. 06/23/2021 – Still have two properties to be acquired. 07/01/2021 – Kimley Horn is working on permitting and design changes. PW Engineering has been coordinating with Kimley Horn on observations from flooding associated with Elsa. 08/26/2021 – Council authorized grant application for the Boca Grande project for the DEO Rebuild Florida Program. 09/14/2021 – Grant submitted to Rebuild Florida Program 09/23/2021 – Kimley Horn submitted grant applications to FDEP and SWFWMD for the project. 11/05/2021 – Staff provided the DEO with a presentation of the project for the Rebuild Florida Program. 11/16/2021 – DEO conducted a site visit as the next step in the grant process. 01/06/2022 – Quick take proceedings coming up in January 02/17/2022 – DEO Rebuild Florida Mitigation General Infrastructure Program grant application was successfully awarded \$2,521,250. 03/17/2022 – The revised 90% plan set has been electronically received for review. The hard copy is under City review prior to SWFWMD review. 05/11/2022 – The engineer of record continues to move toward making the submittal for the Environmental Resource Permit Application to the Southwest Florida Management District.</p>
<p>Harborwalk & Gilchrist Park Phase 2 Design and Construction (Park & Retta)</p>	<p>12/31/2018 (Design) Urban Design 6/2019 (Construction) Public Works – Anticipated completion date of 2023</p>	<p>12/06/2017 – Revise design plans for Phase 2 per Council direction. Include diagonal parking along Retta to Berry, enhance parking options, connect Harborwalk to Bayfront, etc. 02/21/2018 – Contract for playground restroom design/bid documents approved by Council. Timeframe for completion is seven months. Design to look at permeable off-street parking areas in park confines. 02/26/2018 – Staff met with design firm to go over timeline and deliverables. Site plan due April 2018. 90% plans due July 2018. Final construction documents due September 2018. Utility work on Retta to be undertaken November/December 2018. 04/18/2018 – Phase 2 parking options to be scheduled for 5/2/18 Council agenda. 05/02/2018 – Basketball court renovation option approved to add to base plan as well as Gill Street off street parking option A. Staff to bring back option to add diagonal parking along Retta at Gill Street area. 05/16/2018 – Council approved option A. 07/12/2018 – Weiler Engineer is currently working on the plans, 90% plans for staff review are due on 7/31/18. 08/18/2018 – Design plans from Weiler under review.</p>

Action	Target Date & Responsible Department	Status
		<p>09/06/2018 – Consulting Engineer is currently incorporating and addressing all of the comments. Design remains on schedule.</p> <p>10/02/2018 – 100% design plans received and under review.</p> <p>10/19/2018 – Staff evaluating whether to bid Phase 2 work in conjunction with restrooms.</p> <p>10/23/2018 – Staff proposes to bid project January 2019 for start date April 2019.</p> <p>02/01/2019 – CEI services scope and Bid documents completed sent to Procurement.</p> <p>02/19/2019 – Evaluation Committee ranked CEI proposers and contract negotiation underway. Construction bid delayed until inspection firm selected and can value engineer design documents.</p> <p>03/20/2019 – Council approved agreement with CEI to provide inspections services.</p> <p>04/04/2019 – Meeting with CEI and Weiler to take place week of 4/8/19</p> <p>05/01/2019 – Construction Engineering & Inspection (CEI) consultant working with Engineer to modify plans prior to release of construction bid. Project remains on schedule with construction to begin in August 2019.</p> <p>06/03/2019 – Project in bidding phase. Bids due 7/3/19.</p> <p>06/11/2019 – Bids now due 7/8/19.</p> <p>07/08/2019 – Bids received and under review.</p> <p>08/21/2019 – Award of construction for Harborwalk, park renovations and parking from Gazebo to Bayfront Center/Boat Club was continued until the Sep. 4 Council meeting, in order to consider a concept aimed to enhance traffic calming, add more parking and park area, and renovate the Boat Club and Bayfront buildings</p> <p>09/04/2019 – Council voted to reject the bid and directed staff to start the procurement process to get bids on just the Harborwalk portion of enhancements.</p> <p>01/08/2020 – Council approved resurfacing of tennis courts instead of waiting for Phase 2 park renovations to be bid out.</p> <p>02/25/2020 – Tennis courts resurfacing purchase order has been issued and work will be commencing.</p> <p>03/14/2020 – Work on tennis courts completed.</p> <p>08/26/2020 – Directed by City Manager to bring back to City Council the parking and upland improvements to Gilchrist Park for discussion at the 9/9/2020 meeting. Now scheduled for 10/07/2020 meeting.</p> <p>10/07/2020 – Council requested the following modifications to the construction documents for the Harborwalk West Project (Area 2a and 2b):</p> <ul style="list-style-type: none"> • Remove the alteration/reconfiguration of the basketball court (Only item to remain is the replacement of 6 poles/backboards – court has been resurfaced) • Removal of diagonal parking between Dolly St. & Berry St • Removal of diagonal parking west of Berry St • Removal/re-design of parking lot between Chasteen St & Dolly St to create additional “green space” • Reconfigure Bayfront Center parking lot entrance to align with Dolly Street intersection <p>11/18/2020 – Council approved change order for redesign based on Council direction above.</p>

Action	Target Date & Responsible Department	Status
		<p>01/15/2021 – Change order issues for additional survey work to get an easement from FPL and predesign walk through with engineer and landscape architect took place.</p> <p>03/04/2021 – 90% plans are being reviewed by staff</p> <p>03/15/2021 – Pending final approvals from SWFWMD. UD to prepare scope of work and construction checklist for bid documents.</p> <p>07/22/2021 – Permits received</p> <p>08/19/2021 – Work has begun on directional borings.</p> <p>09/16/2021 – Procurement has sent out bid proposal for review. Pending tree barrier information from PW to add to the construction documents and get approval from EOR. KCCS proposal for CEI services came in at \$367,000 (previous proposal for entire project was \$306,570 in 2019) Procurement to schedule a meeting to review scope and proposal – if we are not able to reach an acceptable price we do have another CEI under contract in addition to the Engineering Library for additional proposals</p> <p>10/7/2021 – City staff is working on the bid solicitation package and securing the Construction, Engineering, and Inspector (CEI) services. Public Works is working with Weiler Engineering to create the schematics for the tree barriers necessary for the project.</p> <p>11/05/2021 – CEI services will be provided in house.</p> <p>11/10/2021 – Pre-submittal conference slated for Nov. 15.</p> <p>12/06/2021 – Bid opening for project scheduled.</p> <p>01/06/2022 – Council awarded contract to Pavement Maintenance LLC</p> <p>02/03/2022 – Pre-construction meeting being held</p> <p>02/10/2022 – Building permits have been issued.</p> <p>02/25/2022 – Additional bench pads under review by engineering staff.</p> <p>03/17/2022 – Site survey, layout, erosion control and mobilization are scheduled to commence on Apr. 4.</p> <p>04/14/2022 – Site preparation is underway.</p> <p>05/11/2022 – Grade and base rock work continues on the phase one parking lot area.</p>
East of US 41 Historic District Infrastructure Project	01/31/2019 Urban Design – Anticipated completion date 2026	<p>01/03/2018 – Staff directed to survey streets in Local Historical District (formerly Trabue Woods) neighborhood to determine number and cost of decorative lighting enhancements. Survey underway regarding lighting, sidewalks and drainage.</p> <p>03/07/2018 – Survey to be reviewed by Council. Survey of lighting, sidewalks and drainage presented to City Council; decision to secure services of engineering firm to develop overall plan for neighborhood integrating all three elements. Development of scope of services underway.</p> <p>07/05/2018 – Solicitation closed 6/14/18; 3 firms responded. Staff review committee will be conducting firm interviews 7/10. After bidders are ranked, procurement will negotiate price.</p> <p>07/12/2018 – Interview of 3 firms scheduled for 7/20/18.</p> <p>08/03/2018 – Negotiations underway with top ranked firm.</p>

Action	Target Date & Responsible Department	Status
		<p>09/05/2018 – Council awarded Master Agreement and Task 1 services for a comprehensive engineering analysis of the infrastructure requirement and develop a strategic plan for the “Bethel-St. Mark Historic Overlay District” to Infrastructure Solution Services of Sarasota, FL.</p> <p>09/21/2018 – Staff met with consultant to initiate analysis.</p> <p>09/28/2018 – Consultant using drone technology to establish base infrastructure data</p> <p>10/05/2018 – City staff are currently compiling existing GIS data information for the Consultant in order to minimize duplication of effort.</p> <p>12/04/2018 – Neighborhood meeting planned for 12/12/18 to garner input into project priorities.</p> <p>12/12/2018 – City staff and consultants from Infrastructure Solution Services held a public forum with residents of the historic district to obtain real time data on the state of existing infrastructure in the neighborhood. Over 35 people were in attendance. Armed with input, the consultants are putting together an infrastructure inventory Master Plan for the neighborhood to guide the City in its infrastructure initiative for the neighborhood.</p> <p>02/01/2019 – Task 2, Engineering Analysis, is underway.</p> <p>04/04/2019 – Engineering Analysis review is taking place.</p> <p>05/03/2019 – Infrastructure report projected for 5/15/19 Council meeting.</p> <p>05/15/2019 – Council directed staff to develop cost estimates and timeline for lighting and sidewalk improvements in area of greatest need.</p> <p>05/17/2019 – Staff from Urban Design, Public Works and the Police Department have worked out a plan to improve lighting for Ida Avenue and a portion of Milus Street. The following actions should help remedy the issue: Public Works staff will trim trees and vegetation blocking existing lights; Staff will coordinate with Florida Power and Light (FPL) to upgrade the existing lighting with LED bulbs; and Staff will coordinate with FPL to repair any broken lights as well as possible installation of new lighting in strategic areas.</p> <p>07/03/2019 – Trees trimmed, City decorative lighting fixed and awaiting FPL work to be completed.</p> <p>09/18/2019 – Remainder of infrastructure improvements to be considered as part of new 1% local option sales tax list and as part of FY 2020 general fund budget allocation set aside.</p> <p>11/19/2019 – Urban Design staff meeting with Public Works Engineer to review next phase of project.</p> <p>02/25/2020 – Public Works working with FPL on to address the lighting issues.</p> <p>06/09/2020 – Staff reported the design draft was submitted to FPL for pricing of pole mount vs. deco. Awaiting response from FPL.</p> <p>12/16/2020 – Costs for 50 new lights and 72 converted to LED is \$3,348.79 and \$447.46 per month. Public Works and Finance are working out budget details.</p> <p>01/22/2021 – Requisition for lights issued.</p>

Action	Target Date & Responsible Department	Status
		<p>04/01/2021 – Conversion of 71 HPS lights to LED: Should be installed last week of April. 30 new LED fixtures on distribution: Should be installed last week of April. 13 new lights on wooden poles: Mid-June, lead time on wooden poles are insane at the moment. 4 traditional carriage lights on concrete poles: Mid-June as well.</p> <p>05/14/2021 – FPL has installed approximately 30 new LED fixtures and converted the HPS lights.</p> <p>07/01/2021 – Change orders 8 mtg to be held on Thursday, July 15, 2021. Design status 60-90% complete.</p> <p>08/02/2021 – The conversion of 71 high pressure sodium street lights to LED lights has been completed. The installation of 30 new street lights on existing utility poles and 4 new decorative street lights on concrete poles has also been completed. Eleven of thirteen new LED street lights on new poles have been installed. The remaining two lights should be installed in the next couple of weeks. PW will be verifying that everything has been installed per agreement.</p> <p>08/16/2021 – Public Works continues to work with FPL on the remaining lights.</p>
Wastewater Treatment Plant Capacity Study and Expansion	03/31/2019 Utilities	<p>04/12/2018 – Staff met with consulting engineer (CDM) to initiate study scope and work to be completed.</p> <p>6/18 and 7/18 – Engineer and City staff met to go over preliminary work.</p> <p>10/01/2018 – Draft study under review.</p> <p>11/26/2018 – Existing treatment capacity evaluation report presented to Utility Advisory Board (UAB).</p> <p>04/04/2019 – Project has been phased for review.</p> <p>04/26/2019 – Contract amendment to evaluate needs necessary for reliable operation in the future on 5/1/19 Council agenda.</p> <p>05/01/2019 – Contract amendment approved.</p> <p>11/18/2019 – Draft study under review by staff. Presentation projected for January UAB meeting.</p> <p>12/30/2019 – UAB reviewed report and recommended approach to be presented to City Council 1/22/20.</p> <p>01/08/2020 – Report received and distributed to Council prior to Jan. 22 meeting.</p> <p>01/22/2020 – Council approved entering into negotiations with Florida Fish & Wildlife (FWC) for land lease extension and approval for recommended engineer consultant alternative.</p> <p>03/04/2020 – Council approved contract amendment with CDM engineers to negotiate lease extension or sale of property to City from FWC.</p> <p>05/14/2020 – CDM sent request for lease extension to FWC.</p> <p>08/03/2020 – Information sent to City lobbyist to assist in getting FWC lease talks moving forward.</p> <p>08/14/2020 – Communication with FWC representative and future steps in process.</p> <p>12/08/2020 – Meeting held with CDM to discuss next steps.</p> <p>01/14/2021 – Awaiting revisions and completed scope and fees.</p> <p>03/04/2021 – Scope discussion continues.</p> <p>04/07/2021 – Design contract with CDM approved by Council</p> <p>07/01/2021 – Draft RFQ in Procurement for Construction Manager at Risk</p> <p>02/10/2022 – Evaluation of responses for Construction Manager at Risk are taking place now.</p>

Action	Target Date & Responsible Department	Status
		<p>03/10/2022 – Selection of Construction Manager at Risk is on City Council agenda for 3/15/2022.</p> <p>03/17/2022 – Wharton Smith awarded CMAR contract</p> <p>05/05/2022 – 60% plans including cost estimates complete</p>
ADA capital improvements program	09/30/2019 Urban Design – Ongoing	<p>04/04/2018 – Council approved capital improvements in City Hall environs, A.C. Freeman House and Cooper Street Center.</p> <p>05/03/2018 – ADA improvements to City Hall Annex ground floor entrance completed.</p> <p>07/12/2018 – City Engineer is currently working on the design for the A.C. Freeman House ramp; Purchase order has been issued to the contractor to begin fabrication and powder coating of the kick plate to be installed on the City Hall entrance ramp; Scope of work has been completed and submitted to Procurement for architectural plans for the City Hall restrooms project & interior signage project.</p> <p>08/16/2018 – Additional ADA parking spaces underway in City Hall parking area between Annex and Historic Building.</p> <p>10/17/2018 – Council approved ADA accessible water fountain for Cooper Street Center park.</p> <p>11/08/2018 – Council approved FY 2019 project list.</p> <p>12/12/2018 – Consulting services contract with architectural firm for City Hall restrooms and facilities signage on 12/19/18 Council agenda.</p> <p>12/19/2018 – Consulting services contract approved. First two projects – facilities signage and City Hall restrooms.</p> <p>01/15/2019 – ADG Architecture on site to survey existing conditions and meet with department heads.</p> <p>02/01/2019 – City Hall Restroom: Notice to Proceed has been issued to ADG (consultant) to begin on developing concept plan. Project will not begin until after the independent professional inspection of potential restoration issues is completed. New Operation Cooper Street: Purchase order is issued. Facility Signage: Staff met with the contractor to discuss buildings and needs. Contractor toured facilities and will be meeting with staff to conceptual plans- due within 30 days. A.C. Freeman House ramp: Notice to Proceed has been issued; Permit Pending.</p> <p>02/27/2019 – Construction has been started on A.C. Freeman House Ramp.</p> <p>04/04/2019 – ADA compliant interior signage plans and samples have been reviewed and approved by staff.</p> <p>04/17/2019 – Council approved contract for design and construction documents that when completed will bid out ADA and security measures in City Hall Annex, Public Safety Building and Public Works/Utilities Campus.</p> <p>06/11/2019 – 30% plans under review.</p> <p>09/30/2019 – 90% plans under review for ADA signage in City Hall, Annex and Public Safety Building. Scope for plans for Public Works/Utilities Complex completed and agreement amendment to be signed.</p> <p>10/31/2019 – Amendment to projects to be discussed at 11/6/19 Council meeting.</p> <p>11/06/2019 – Council agreed not to fund ADA ramp at US 41 SB bridge in order to discuss FDOT funding the project in their right of way.</p>

Action	Target Date & Responsible Department	Status
		<p>11/19/2019 – ADA Transition Plan Update & FY 2020 Funding to be presented at 12/18/19 City Council meeting. Security Update will be included in this presentation to Council as there is significant ADA funds involved. ADA signage in City Hall, City Hall Annex, and Public Safety are currently being manufactured and the contractor anticipates they will be installed by the end on the year. In addition, the consultant is working on the signage for the Public Works and Utility Campus.</p> <p>12/18/2019 – Presentation including information about IT transitions given to Council.</p> <p>02/05/2020 – Council approved grant application for harborwalk ADA ramp at US 41 SB bridge.</p> <p>02/25/2020 – Interior Wayfinding signage is being manufactured. Installation scheduled for March in Public Works & Utilities.</p> <p>03/27/2020 – Installation of signage in PW/UT moved to mid-May due to delay in manufacturing.</p> <p>05/08/2020 – Facility interior wayfinding signs installed.</p> <p>07/27/2020 – Upgrades to Annex, restrooms, kitchen and water fountains bid due 8/21/2020.</p> <p>08/27/2020 – Avant Construction was the lowest responsible bidder and documents being prepared for City Manager to sign.</p> <p>10/05/2020 – Work is underway on the kitchen and bathrooms at the City Hall Annex.</p> <p>10/05/2020 – Work is underway on the replacement of steps at Laishley Park.</p> <p>10/05/2020 – Work is completed at New Operation Cooper Street including sidewalks, picnic table and grills.</p> <p>10/22/2020 – Ramp was poured at Laishley Marina.</p> <p>10/22/2020 – Design on W William Street Sidewalk complete. Now pending Statement of Work from Public Works.</p> <p>11/18/2020 – Countertop and sink has been installed in 3rd floor kitchen.</p> <p>11/18/2020 – Urban Design is inquiring if ADG can engineer the piers using the current contract for Nature Park</p> <p>12/10/2020 – ADA improvements of the 3rd floor Annex completed.</p> <p>12/16/2020 – Accessible route markings will be placed on the W. William Street Sidewalk. Design is complete.</p> <p>01/16/2021 – Staff presented an update on the ADA transition plan and projects.</p> <p>02/04/2021 – Engineer of record will send 60% plans to FDOT for informal pre-permit review/comment. 90% deliverable is expected by end of February.</p> <p>03/01/2021 – An additional scope meeting was held for the Nature Park ADA fishing pier and boardwalk design</p> <p>04/01/2021 – Engineer of Record still working on proposal after meeting with Department of Environmental Protection.</p> <p>06/17/2021 – Project meeting held with engineer of record.</p> <p>7/01/2021 – For the W William Street Sidewalk Project Comcast hasn't yet completed the guy wire relocation. Plan to work with Sabrina on hold harmless language for property encroachments. Also plan to work with Benderson on the small section of sidewalk to be placed on their property in lieu of easement.</p> <p>08/19/2021 – Guywire has been relocated</p>

Action	Target Date & Responsible Department	Status
		<p>09/16/2021 – Coordination with Legal continues regarding hold harmless language.</p> <p>01/06/2022 – Finishing up a few details to begin construction on W. William sidewalk.</p> <p>02/03/2022 – PGI Green Thumbs check for their portion of project to be dropped off next week.</p> <p>04/14/2022 – The contractor has poured the new sidewalk and bench areas. Work will continue on completing the sidewalk along with the installation of benches and landscaping.</p>
Hurricane Irma seawall repairs	12/31/19 Public Works – Anticipated completion date 2022.	<p>08/30/2017 – Repair 15+/- miles of seawall damaged by hurricane. Contracts approved for concrete, seawall frames and rebar. Staff performing emergency erosion-related measures on affected properties. Seawall repair prioritization list completed.</p> <p>11/29/2017 – FEMA representatives completed initial inspection; will require individual seawall inspection (by land) estimated to take up to 60 days to complete.</p> <p>12/06/2017 – Received notice from FEMA that property owners can make seawall repairs by hiring contractor at their own expense.</p> <p>12/07/2017 – Staff met to work out process for issuing property owner repair permits. Three contractors approved to work in Punta Gorda Isles. Mobilization underway. All three contractors working in respective zones.</p> <p>02/23/2018 – BSI and Harborwalk rebid process underway with bid opening scheduled for 3/13/18.</p> <p>03/15/2018 – BSI and Harborwalk bid award scheduled for 3/21/18 Council meeting.</p> <p>03/21/2018 – Contract for BSI and Harborwalk approved.</p> <p>03/21/2018 – Request for Proposal for line of credit financing seawall repairs until such time as FEMA and State reimburses City for work invoiced issued. RFP’s due 4/9/18.</p> <p>04/02/2018 – Informational meeting to be held 4/12/18 for public to inquiry about PGI project status. Total project area (PGI and BSI) now revised to encompass 10-12 miles based on final FEMA inspections.</p> <p>05/09/2018 – Loan closed and first draw of \$2.1 million was made.</p> <p>11/27/2018 – Council to discuss separation of seawall repairs and mitigation costs in order to speed up FEMA reimbursement at its 12/5/18 meeting.</p> <p>12/05/2018 – Council consensus to split out mitigation from seawall restoration in order speed up FEMA reimbursement.</p> <p>01/10/2019 – 100% seawall panels ready to be installed; 68.5% seawalls placed in position; 52.7% project closed out.</p> <p>02/21/2019 – FEMA approved \$21.2 million for reimbursement for seawall repairs. Letter sent 2/22/19 by State Rep Grant to Governor requesting expedited state review so funds can flow to City.</p> <p>04/17/2019 – Reimbursements from FEMA and State received by City in two installments totaling \$9.5 million.</p> <p>05/01/2019 – \$13.1 million in reimbursements has been received to date.</p> <p>05/15/2019 – \$15.2 million in reimbursement has been received to date.</p>

Action	Target Date & Responsible Department	Status
		<p>06/07/2019 – \$17 million in reimbursement has been received to date. 98.4% seawalls restored. 82.8% project closed out.</p> <p>06/19/2019 – 99% seawalls restored.</p> <p>07/22/2019 – \$20.4 million in reimbursement received to-date. 99.5% seawalls restored.</p> <p>08/30/2019 – 100% seawalls restored.</p> <p>11/21/2019 – Still working with FEMA/State regarding rip rap mitigation. Issue to be presented at upcoming PGI and BSI Canal Maintenance Advisory Boards.</p> <p>12/26/2019 – PGI and BSI canal boards approved proposal process to hire consultant to secure permit for rip rap.</p> <p>02/25/2020 – IRMA consultant interviews scheduled 5/6/2020.</p> <p>08/28/2020 – The contract negotiations for the Rip Rap Permit are final and Procurement is preparing the document for approval.</p> <p>01/21/2021 – The state and federal permitting process is underway and could possibly take 2-3 years.</p>
Septic to Sewer Implementation – Phase 1 Initial Steps	09/30/2020 City Manager, Utilities and Finance	<p>09/13/2019 – City staff met with County staff to discuss City’s plan and steps to move forward. Presentation will be put together for individual meetings with County Commissioners in November. Objective is to garner consent of County Commission that they will move forward with assessment of property owners in Phase 1 area (Charlotte Park) once design is complete.</p> <p>10/10/2019 – Meeting held with Commissioner Doherty to initiate discussion of program and County partnership. Staff to garner more detail on gravity versus vacuum construction costs broken down by category.</p> <p>11/21/2019 – City staff met to finalize revised presentation material and will schedule meetings with County Commissioners. Revised presentation sent to County staff to set up meetings.</p> <p>12/16/2019 – Meetings with four of five Commissioners scheduled for 1/13/20.</p> <p>12/26/2019 – Fifth Commissioner meeting set for 1/23/20. Will handle by phone at later date.</p> <p>01/13/2020 – Meetings held with four Commissioners. Presentation at County utility board meeting 2/18/2020.</p> <p>02/18/2020 – County Commission agreed to move forward with development of MSBU for Charlotte Park septic to sewer program. City to provide additional information to County regarding consultant scoring of priority areas in Master Plan in order to integrate City utility areas within overall County Plan.</p> <p>02/28/2020 – Master Plan and scoring of areas provided to County.</p> <p>03/06/2020 – County staff evaluated scoring and results show that Charlotte Park areas 1, 2a and 2d are in the high priority category equal to the County’s five-year priority areas. The other areas in Charlotte Park 2b and 3 are in the ten-year plan, and area 2c in the fifteen-year plan.</p> <p>08/04/2020 – Tentative implementation plan to be presented at 8/26/2020 Council meeting.</p> <p>08/20/2020 – Presentation to also be given to UAB on 8/24/2020.</p>

Action	Target Date & Responsible Department	Status
		<p>08/26/2020 – Presentations made before UAB on 8/24 and Council on 8/26. Next presentation before County Commission on September 22.</p> <p>10/08/2020 – Four bids for design have been received.</p> <p>12/16/2020 – Procurement, Utilities and the City Manager’s Office met with top ranked firm to discuss development of PDR with scope and fees.</p> <p>01/16/2021 – Geffels-Webster Engineers received Council approval to proceed with Preliminary Design Review</p> <p>10/20/2021 – Council was briefed regarding Preliminary Design Review outcomes</p> <p>11/10/2021 – A request for funding was included in letter to the Charlotte County Legislative Delegation.</p>
Repeal Obsolete Provisions in Municipal Code	10/01/2020 Legal & City Clerk	<p>08/22/2018 – Staff to create recommendations for repealing obsolete provisions in municipal code.</p> <p>07/12/2019 – Paralegal & City Clerk began weekly meetings to review Code by chapter by chapter. Notified IT of staff’s desire to contract with Municode for codification services.</p> <p>09/01/2020 – Chapters identified for repeal include Chapter 3 (Advertising), Chapter 4A (Amusements), Chapter 17A (Red Helping Hands Program), Chapter 24 (Trailers and Trailer Parks), and Chapter 25 (Vehicles for Hire). Expectation is to draft the individual repealing ordinances for City Council consideration by end of this calendar year. Staff review stopped pending a complete audit by Municode as part of the implementation of codification services; IT project budgeted for FY 2021.</p> <p>10/06/2021 – Council voted to repeal Chapter 25</p>
Ponce Park redesign	12/31/2020 Urban Design	<p>10/05/2016 – Assist Herston Engineering in redesign of Ponce Park.</p> <p>12/13/2016 – Design contract signed 12/1/16. Met with Engineering to discuss design on 12/13/16.</p> <p>01/31/2017 – Discussed conceptual plan and maintaining existing uses. Herston Engineering to draft up ‘to-scale’ concept for staff review.</p> <p>02/23/2017 – Staff met with Herston Engineering discussed new site layout, what amenities should be included, location of playground and other options.</p> <p>04/13/2017 – Progress meeting held.</p> <p>06/14/2017 – Email sent to Herston reiterating need to update City and Wildlife Center on progress.</p> <p>06/22/2017 – Staff reviewing 50% design plans from Herston.</p> <p>09/06/2017 – Conceptual design approved by Council.</p> <p>10/01/2017 – Awaiting 60% design for review.</p> <p>07/11/2018 – City Council requested Engineer update on 8/22/18 agenda.</p> <p>08/22/2018 – City Council approved Weiler Engineering taking project over.</p> <p>08/28/2018 – Weiler met with City and due to limited work previously completed, committed to only the civil engineering portion of the overall park design. Item will be placed on 9/5/18 Council agenda with recommendation to secure services of engineering firm to undertake redesign of park.</p> <p>09/06/2018 – Council authorized RFQ to be released for engineering services for redesign of park.</p> <p>09/13/2018 – Engineering proposals for Ponce Park due on 10/5/18.</p>

Action	Target Date & Responsible Department	Status
		<p>10/05/2018 – Two proposals received and under review by staff committee.</p> <p>10/07/2018 – Council approved Weiler Engineering as top ranked firm. Cost negotiation to follow.</p> <p>10/18 thru 12/18 – Staff and Weiler continue to meet and negotiate cost proposal.</p> <p>01/02/2019 – Design contract approved.</p> <p>01/04/2019 – Staff met with Weiler staff onsite to go over expectations.</p> <p>01/30/2019 – 30% Plans due early February.</p> <p>04/25/2019 – Contract amendment to analyze seawall condition, piers and boardwalk; letter of map revision as part of redesign on 5/1/19 Council agenda.</p> <p>05/01/2019 – Contract amendments were approved by Council.</p> <p>06/03/2019 – 60% design plans under review. Utility line/fire hydrant issue to be on 7/10/19 Council agenda.</p> <p>07/10/2019 – Council approved The PRWC request to pay all of the expenses for the utility upgrades identified in a Utilities Technical Memorandum and moving forward with engineering services for the utilities.</p> <p>08/21/2019 – Council discussed updated construction estimates and directed staff to bring back to Council options.</p> <p>09/04/2019 – Council directed inclusion of agenda item to consider relocation of Wildlife Center to West Henry. City-owned property at 9/18/19 meeting. Staff will then present Ponce Park potential cost reductions.</p> <p>09/18/2019 – Council approved consideration of relocation of Wildlife Center to West Henry site. In light of that direction, Ponce redesign placed on hold pending final resolution.</p> <p>11/19/2019 – Project continues to be on hold pending final resolution.</p> <p>12/18/2019 – Council directed staff to proceed with seawall, boardwalk and piling improvements.</p> <p>02/04/2020 – Weiler Engineering preparing bid documents for improvements and obtaining permitting.</p> <p>02/25/2020 – Staff received 60% plans for seawall, boardwalk and piling improvements and geotechnical testing is being conducted.</p> <p>05/12/2020 – Repairs will need Corps of Engineers approval before proceeding to bid.</p> <p>07/01/2020 – 100% plans for seawall received – draft scope and construction checklist was prepared by Urban Design – Building & Engineering signed off on Checklist;</p> <p>07/13/2020 – Procurement sent out solicitation package for department review and approval;</p> <p>08/11/2020 – Solicitation Package Let for seawall repairs only– Closing Date is 9/10/2020.</p> <p>10/08/2020 – Contract has been awarded to Marine Contracting.</p> <p>11/02/2020 – Work has started at Ponce Park.</p> <p>11/18/2020 – Cap repairs and seaming work have started.</p> <p>01/14/2021 – Construction continues.</p> <p>02/10/2021 – Beach parking lot has reopened and handrails are being installed.</p> <p>03/02/2021 – Substantial completion.</p> <p>03/17/2021 – Additional sand ordered for beach area. Contractor to redo some of the welds.</p>

Action	Target Date & Responsible Department	Status
		<p>11/10/2021 – Army Core of Engineers permit was received.</p> <p>01/17/2022 – Add delete options being fine-tuned for hardware.</p>
Parks and Recreation Master Plan Update	12/31/2020 Urban Design	<p>11/25/2019 – Urban Design initiated information gathering in preparation of future community meetings and public input.</p> <p>05/21/2020 – Urban Design Intern continues to work on Plan background information.</p> <p>05/29/2020 – Master Plan progress report on 6/3/2020 Council agenda.</p> <p>06/03/2020 – Update presented. Naming contest of Plan to follow.</p> <p>07/08/2020 – Update presented at Council meeting. Name of plan “Punta Gorda Place to Play”.</p> <p>07/23/2020 – Community input sessions underway at various park locations. Update to Council to be provided on August 19.</p> <p>07/31/2020 – Park Pop Ins completed.</p> <p>08/11/2020 – Update scheduled for 8/26/2020 Council meeting.</p> <p>08/26/2020 – Update presented. Council directed staff look at development of Parks and Recreation Department/Division for inclusion in FY 2022 budget.</p> <p>10/21/2020 – Status update was provided to Council</p> <p>11/18/2020 – Executive summary and video updates are available on the website.</p> <p>12/02/2020 – Status update provided to Council</p> <p>01/21/2021 – Education about the update continues in the Weekly and a bi-weekly video series produced for YouTube, Facebook and website distribution.</p> <p>06/23/2021 – Education about the update continues in the Weekly and a bi-weekly video series produced for YouTube, Facebook and website distribution.</p> <p>09/16/2021 – Final draft of a couple of key sections is still in progress.</p>
Laishley Park Playground and Interactive Fountain Renovations	12/31/2020 Urban Design Public Works	<p>02/05/2020 – CRA approved moving forward with bid process for replacement of playground apparatus and interactive fountain pump and filter system. Also look at additional splash pad features as part of process.</p> <p>02/25/2020 – Urban Design working with Procurement for piggy-back contracts to be utilized on this project.</p> <p>05/28/2020 – Scope of work completed. Procurement preparing bid solicitation package.</p> <p>07/27/2020 – Proposals due 8/3/2020.</p> <p>08/04/2020 – No proposals received.</p> <p>08/28/2020 – The City is in negotiations with the original engineer of record.</p> <p>01/14/2021 – City Council will discuss options at the first meeting in February.</p> <p>02/10/2021 – Council selected all water option. Change order pending for additional design and engineering of seating wall and shade structure.</p> <p>03/18/2021 – 60% Plans received and sent out for review.</p> <p>05/14/2021 – Change order #2 received from Weiler. Contract has been extended 45 days. Weiler is working on 90% plans.</p>

Action	Target Date & Responsible Department	Status
		<p>08/19/2021 – Still awaiting correction of 100% plans 09/16/2021 – Received another set of “Final” plans; however there are still some errors – working with EOR to get corrected. Received the list of equipment to utilize the State Contract – forward to Procurement to set up a meeting with vendor to discuss how to move forward 09/23/2021 – Minor issues on plan set remain (mainly with drainage). 10/05/2021 – Staff facilitated meeting between engineer and equipment supplier. 01/06/2022 – Council approved funding sources for the project. 02/03/2022 – Purchase orders issued for shade structure and play equipment. 04/14/2022 – Ship date for the shade structure is 6/14/2022. Ship date for the equipment is 6/6/2022</p>
Master Plan Comprehensive Plan and Land Development Regulation Amendments	12/31/2021 Urban Design	<p>11/06/2019 – Council directed staff to negotiate scope and contract for, Form Based Codes, LDR’s and Comprehensive Plan amendments for 6 focus areas: Downtown Neighborhood Center, Jones Loop Area, Downtown Flex, Flex Commercial Corridor, Traditional Neighborhood, and Downtown. Special residential overlay districts will be considered at a later date. Staff will develop contract amendment with scope and costs with Dover Kohl and place on future Council agenda for consideration. 11/21/2019 – Scope drafted and under review by staff. Will be presented at one of two December Council meetings. 11/25/2019 – Draft scope on 12/4/19 Council agenda. 12/04/2019 – Council approved moving forward with negotiations with Dover Kohl. 01/02/2020 – Staff to discuss scope proposal with Dover Kohl on 1/7/20. 01/20/2020 – Dover Kohl to send final scope and contract to City for presentation to Council at its 2/5/2020 meeting. 02/05/2020 – Comprehensive Plan and Land Development Regulation work including Form Based Codes awarded to Dover Kohl & Partners LLP. 02/25/2020 – Project Kick-off meeting scheduled for 3/7/2020. 03/04/2020 – Dover Kohl to meet with Council Members in April 04/03/2020 – Interviews with Council Members to take place with use of Zoom technology due to COVID-19. 04/09/2020 – Interviews completed. 05/12/2020 – Dover Kohl prepared preliminary outline of Comprehensive Plan amendments and delivered to City. 05/20/2020 – Comp Plan amendments to be discussed at 6/17/2020 or 7/1/2020 Council meeting. 06/17/2020 – Comprehensive Plan amendment process presented to Council. 08/20/2020 – Update scheduled for 8/26/2020 Council meeting. 08/26/2020 – Update given to Council. Next step for Dover Kohl to provide draft Comp Plan amendments. 10/22/2020 – Draft amendments to Comprehensive Plan on website for public comment. 11/04/2020 – Dover Kohl and Partners provided an update on the Comprehensive Plan.</p>

Action	Target Date & Responsible Department	Status
		<p>01/14/2021 – Council reaffirmed decision to pause the Comp Plan work and focus on the Land Development Regulations and Form Based Codes at the Jan. 6 meeting.</p> <p>01/21/2021 – Kick-off meeting with the consultants held Jan 13. Initial project timeline submitted. 1st public meeting (virtual/hybrid) late March (tentatively 25-30 timeframe).</p> <p>01/28/2021 – Update scheduled to be provided to PGICA on Feb. 10 at 10:00 a.m.</p> <p>02/25/2021 – Stakeholder meetings planned for March 23 and March 30 at 6 p.m.</p> <p>03/23/2021 – Hybrid Code Workshop I held.</p> <p>03/30/2021 – Hybrid Code Workshop II held.</p> <p>06/01/2021 – Staff met with DKP and established a regular meeting schedule moving forward. Summary of surveys from the workshops received and distributed to Council and the community. Proposed zoning maps have been received by staff.</p> <p>06/07/2021 – Urban Design staff in conjunction with DKP have launched the first of a series of videos to educate the public about Form Based Codes and the process the City is currently undertaking.</p> <p>06/17/2021 – Staff met with DKP to provide additional clarification and feedback for proposed zoning maps.</p> <p>07/01/2021 – Preliminary maps and zoning districts have been completed; 2-day workshop will be held on August 31st & September 1st – exact time and location still TBD</p> <p>08/31/2021 – Public Presentation – Event Center 8/31 @ 6PM; Open House – Laishley Community Room – 9/1 8-10am; 12-2PM and Tentative Schedule for adoption has been developed.</p> <p>09/16/2021 – City Council wants a workshop to discuss details of this proposal focused on architecture, building height, and community benefits program.</p> <p>11/19/2021 – Form based codes workshop held with City Council.</p> <p>12/02/2021 – Property Rights Element transmittal was approved.</p> <p>02/24/2022 – Planning Commission to review draft of LDR elements on Feb. 28.</p> <p>04/14/2022 – Staff will present Article changes at the Apr. 25 Planning Commission Meeting.</p> <p>04/21/2022 – Staff presented Article three to City Council.</p> <p>05/04/2022 – Staff presented Article seven to City Council.</p> <p>05/18/2022 – Staff presented all other Articles to City Council</p>
Exploration of implementing fees for public boat ramps	08/01/2020 Public Works Finance Legal	<p>06/03/2020 – Staff directed to review submerged lands lease to verify the lease allows for charging for parking.</p> <p>07/15/2020 – Boat trailer parking appears not to be prohibited by the submerged land lease or state/federal permits for Laishley and Ponce.</p>
US 41 NB Corridor Study	06/30/2021 Urban Design	<p>08/19/2020 – Council approved moving forward with repurposing of lanes study in conjunction with FDOT.</p> <p>01/12/2021 – FDOT meeting held with timeline review and major milestones.</p> <p>02/10/2021 – Kick of meeting scheduled for February 17, 2021.</p>

Action	Target Date & Responsible Department	Status
		<p>03/18/2021 – FDOT has been contacting City Council for interviews; presentations being made to TAC & MAC; weekly meetings and update will be taking place with the City.</p> <p>10/06/2021 – FDOT will present study findings to City Council Oct 20th.</p>
Street Improvements East Virginia US 41N to Nesbit	12/31/2021 Urban Design Public Works	<p>06/17/2020 – Council approved moving forward with design, permitting and bidding of street improvements. Scope of work next task to initiate proposal process for selection of design engineering firm.</p> <p>07/27/2020 – Scope and fees under review between staff and CPH.</p> <p>08/20/2020 – Design award scheduled for 8/26/2020 Council meeting.</p> <p>08/26/2020 – Design contract approved.</p> <p>11/18/2020 – Contractor has submitted two concept plans.</p> <p>01/06/2021 – At the Jan. 6 Council meeting concept plans were shown and staff was directed to enter into discussions regarding easements from adjacent property owners.</p> <p>02/10/2021 – Letter to stakeholders to be sent out by 02/21/2021.</p> <p>05/14/2021 – Staff will present options to Council on May 19.</p> <p>05/19/2021 – Council approved moving forward with a modified version of plan that does not require an easement from FPL.</p> <p>07/01/2021 – 30 Percent Plans delivered June 17, 2021 – UD and PW have reviewed and provided comments back to the EOR; Review meeting held on 7/2</p> <p>60 Percent Plans due September 2021</p> <p>11/10/2021 – 60% plans reviewed at 11/05/2021 DRC meeting</p> <p>02/10/2022 – Plans under staff review</p>
Pay and Classification Study	End of FY2022 Human Resources	<p>02/10/2022 – Committee meeting to rank submissions on 02/15/2022. Evergreen Solutions was selected.</p> <p>04/10/2022 – Evergreen Solutions representative interviewing employees.</p> <p>04/21/2022 – Evergreen Solutions sent out survey to employees</p>

Action	Target Date & Responsible Department	Status
Annexation Progress		
Annexation – Jones Loop Road area	Ongoing City Council City Manager Urban Design	<p>2008 – To be annexed after LOOP. Started financial analysis & had conceptual discussion with one of the larger land holders. Will mail letter to approximately 70 additional owners to ascertain which properties are interested.</p> <p>2009 – Letters to all property owners mailed 8/14/09. Status update to Council 9/3/09.</p> <p>2014 – Further discussion held with Walmart and Charlotte Memorial Gardens. Walmart sent voluntary annexation agreement 9/15/14 for review. Meeting with Gardens held 9/19/14. Walmart & Gardens can annex into City together thereby reducing fees, if desired. Awaiting responses from Walmart and Gardens.</p> <p>2015 – Received communication from Walmart on 2/3/15 that they are interested in starting voluntary annexation process. Staff sent Walmart attorney annexation, land use & zoning documents on 2/11/15 to review. Walmart Attorney notified staff 3/23/15 that annexation process to move forward. Schedule forthcoming. Walmart Attorney notified staff on 4/25/15 that paperwork underway. Meeting with Charlotte Memorial Gardens 6/4/15. Waiting for Gardens to submit application. Gardens met with staff 7/15/15 re: application. Voluntary annexation agreement from Walmart received, staff reviewed and sent responses back to Walmart week of 10/27/15. Awaiting Walmart’s comments on the pre-annexation agreement. Chief planner has been in contact with Charlotte Memorial Gardens. Walmart updating boundary survey.</p> <p>2016 – Memorial Gardens picked up annexation papers and will fill out forms and return by 1/15/16. Walmart Attorney contacted City on 1/20/16; still working on application. Revised annexation agreement received from Walmart on 2/9/16. Staff review underway. Minor changes to Walmart agreement sent back to Walmart on 2/19/16. Received email from Walmart Attorney on 8/30/16 that company approved agreement and sent to corporate for signing. Murphy Oil to follow. Received email from Walmart Legal team that both Walmart and Murphy Oil signed off on annexation.</p> <p>2017 – Await annexation papers to proceed. Received annexation application and draft agreement from Walmart/Murphy Oil on 5/12/17. Information under review. Voluntary annexation agreement with Wal-Mart & Murphy Oil approved 6/7/17. Land use, zoning and annexation to be heard by Development Review Committee, Planning Commission and City Council in August/September. Process could take up to 6 months for final approval. Terracap acquired remaining lots from Wilder Group and requested annexation into City. Meeting held with Terracap 8/11/17 to review request and plan steps in process. Planning Commission recommended approval of Walmart/Murphy Oil annexation 8/28/17. Council to hold public hearing on 9/20/17. Annexation approved on first reading 9/20. Second reading 10/4. Annexation second reading 11/15/17. Pre-annexation agreement of former Wilder properties approved 12/20/17.</p> <p>2018 – Meeting held 2/22/18 with Ultra Tech Enterprises and Keesling regarding annexation. Property owners to review proposed interstate exchange zoning regulations and communicate back to City their intention. Former Wilder properties annexation by Terracap scheduled for 3/7/18 Council meeting. Annexation and land</p>

Action	Target Date & Responsible Department	Status
		<p>use ordinances (3/21/18) for former Wilder properties approved. Land use and zoning approved at second reading 6/6/18.</p> <p>2019 – Staff has met with Terracap to discuss platting of the Loop properties into 6 tracts. Staff met with Land Quest (Terracap sales company) to review initial concept plan for commercial and residential.</p>
Annexation – US 41 and Burnt Store Road Areas	Ongoing City Council City Manager Urban Design	<p>2008 – There are 8 accounts covering 11 lots with 6 different owners.</p> <p>2009 – Scheduling meetings with owners, meetings expected to last through September 2009. These are smaller areas to be annexed by the end of the year. Letters to all property owners mailed August 2009. Status update to Council 9/3/09.</p> <p>2010 – Growth Mgmt Director met with group of citizens in February 2010. Good Year seeking authorization through corporate office. Financial information and letters updated based on FY 2011 tax rates and to be sent to property owners the week of 8/30/10. Meeting scheduled with affected property owners 9/17/10. One property owner discussed issue by phone.</p> <p>2011 – Letters sent by 5/27/11 to properties regarding economic incentive if they annex into City within 1 year of notification. Received voluntary annexation agreement form from Goodyear 8/2/11. Planning Commission & Council approval process underway for Goodyear. Goodyear annexation approved. CM met with Captain Bill (Bill’s Barbershop) and discussed sign regulations. Will revisit once County adopts City sign standards.</p> <p>2014 – Staff met with Windmill Village 11/21/14.</p> <p>2016 – City to meet with River Haven for second time on 1/13/16. Council Member Prafke and City Manager met with River Haven mobile home park representatives on 1/13/16. Reps will discuss annexation with their Board at future date.</p> <p>2018 – Staff met with owners of Cooper Street light industrial area to discuss annexation into City, which would enable Public Works/Utilities Complex to also annex into City. Staff also met with property owners adjacent to Burnt Store Presbyterian Church in July regarding annexation and development opportunities. Conversations with Church, property owners and potential developer continued on 8/6/18.</p> <p>2019 – Staff met with Windmill Village residents 1//9/19 regarding annexation and to address questions.</p> <p>04/04/2019 – Meeting scheduled with River Haven on 4/5/19.</p> <p>11/19/2019 – River Haven second meeting 12/2/19.</p> <p>11/20/2019 – Received executed pre-annexation agreement for 3078 Cooper St. (Nino’s Bakery); scheduled for 12/4/19 City Council meeting for acceptance.</p> <p>11/21/2019 – Draft pre-annexation agreements for 16150 Angelica Rd and two lots on Cuneo Rd (parcels adjacent to Burnt Store Presbyterian Church proposed to be developed as ALF) and 11220 Burnt Store Rd (residential parcel); scheduled for 12/4/19 City Council agenda for consideration.</p> <p>12/04/2019 – Pre-annexation agreements for 3078 Cooper Street Units 51-56 (Nino’s Bakery), 16150 Angelica Rd and two lots on Cuneo Road, and 11220 Burnt Store Road approved.</p>

Action	Target Date & Responsible Department	Status
		<p>12/09/2019 – Staff met with River Haven Park. Residents will vote by written ballot in February regarding their intent to annex into the City of Punta Gorda.</p> <p>12/27/2019 – Utility staff awaiting narrative and project location map from Southwest Engineering for use with requesting County utilities approval to add the Cloudberry Project adjacent to Burnt Store Church to the City utility service area. Utility staff also awaiting design report to identify the capacity requirements of LS 63, without and with, the Cloudberry Project. A summary of this report will then be provided to City Council with the application to add the Cloudberry Project to the City service area.</p> <p><u>2020</u></p> <p>01/15/2020 – Pre-annexation meeting held with Nino’s Bakery and Punta Gorda Self-Storage located on Cooper Street adjacent City’s Public Works/Utilities Campus.</p> <p>02/05/2020 – Pre-annexation agreement for 3086 Cooper Street (Punta Gorda Self-Storage) approved.</p> <p>04/01/2020 – Properties adjacent to Burnt Store Presbyterian Church annexed into City.</p> <p>04/07/2020 – Annexation applications for 3078 & 3086 received.</p> <p>05/05/2020 – City staff to prepare annexation application for Public Works/Utilities campus.</p> <p><u>2021</u></p> <p>Public/Works Utilities Campus Annexed into the City.</p>

Action	Target Date & Responsible Department	Status
Completed Items		
TT's Tiki Bar Planned Use Development	05/01/2021 Urban Design	<p>07/06/2020 – Staff met with Craig Holt representative for TT's Tiki Bar at the Four Points Sheraton. The improvements and use generally known as the tike hut has been allowed under Temporary Use permits since 2011. Over the course of 9 years, the use has been expanded, including but not limited to, temporary restroom facilities, sand volleyball area, beach area, fire pits, food truck adjacent to the original tiki hut, and new larger tiki hut with a temporary bar. The current approved Temporary Use Permit expires January 15, 2021. City staff recommends an amendment to the existing Planned Development be submitted. As the Planned Development Amendment generally takes 4-6 months, staff also recommends that a Temporary Use Extension application be submitted as soon as possible, including a site plan showing all existing tiki hut improvements. This Temporary Use Extension is intended to provide relief should the Planned Development Amendment process extend beyond the January 15, 2021 expiration of the current Temporary Use permit.</p> <p>01/21/2021 – Staff has received the application to amend the Planned Development (PD) on the property. Staff has drafted the new ordinance and legal ad and it is now with our legal department to approve. Staff is hopeful to have this as a Public Hearing at the February Planning Commission and to City Council for adoption in March.</p> <p>05/14/2021 – The Planning Commission public hearing will take place on May 24 at 2 p.m. The City Council public hearing will be at 9 a.m. on June 16.</p> <p>06/16/2021 – First reading of PD-01-2021 was approved by Council.</p> <p>07/07/2021 – Second reading to be heard by council.</p> <p>07/07/2021 – PD-01-2021 was approved. An Ordinance of the City of Punta Gorda, Florida, amending Ordinance No. 1409-05, as amended by Ordinance No. 1457-06, relating to the rezoning of the properties at 33 and 55 Tamiami Trail and being further bounded and described in Exhibit "A" attached hereto, from City Center District (CCD) to Planned Unit Development/City Center (PUD/CC); to establish the interim uses of a bar, restaurant, event venue, parking, and temporary storage use on the undeveloped portions of the property with conditions, until the construction of the proposed multi-family residential building; providing for conflict and severability; and providing an effective date</p>
Sign Code Revisions	12/31/2020 Urban Design, City Attorney and Paralegal	<p>05/20/2020 – Staff presented to City Council proposed revisions to sign code that impacted both residential and commercial areas. Staff to amend proposal and then obtain input from stakeholder groups over the ensuing months.</p> <p>08/27/2020 – Staff drafted a survey to be sent to Chambers, all HOA's, Board of Realtors, etc. on 8/20/2020 to gather public input regarding sign opinions. The survey will be open through the end of Sept.</p> <p>11/18/2020 – Presentation of findings from survey will be on the Dec. 2 meeting.</p> <p>01/14/2021 – Draft sign code will be presented to Planning Commission in January.</p> <p>02/18/2021 – Draft sign code will be presented to City Council on 03/03/2021.</p> <p>03/03/2021 – Council recommended changes. Next step is taking the revisions to Planning Commission.</p>

Action	Target Date & Responsible Department	Status
		<p>05/15/2021 – Council will consider sign code changes at the May 19 City Council meeting.</p> <p>05/19/2021 – First reading of sign code approved at City Council meeting.</p> <p>06/02/2021 – Sign code was adopted.</p>
Seawall Materials and Methods Study	12/31/2020 Public Works	<p>06/26/2020 – Taylor Engineering provided City with draft feasibility study for review by Canal Maintenance Advisory Boards and City Council.</p> <p>01/14/2021 – Council will have a formal presentation of the study results at the Jan. 20 meeting.</p> <p>01/20/2021 – The plan of action presented was accepted, except for the level of spending to implement the plan. Council comments will be presented to the Burnt Store Isles and Punta Gorda Isles Canal Advisory Committees for further public input. The seawall study was accepted and will be finalized by Taylor Engineering.</p>
Gilchrist Park Phase 2 – Harborwalk Only	12/31/20 Urban Design and Public Works	<p>09/18/2019 – Council approved change order for engineer to revise bid specifications for only harborwalk portion of project and submit to SWFWMD for review and approval. Timeline to revise bid spec is 91 days and then submit to SWFWMD for review.</p> <p>11/06/2019 – 90% plans under review.</p> <p>11/19/2019 – Plans go before DRC for technical review on 11/22/19, and staff will present an update to City Council 12/4/19 on Harborwalk portion of enhancements only.</p> <p>12/04/2019 – Council voted to approve 90% plans for the Harborwalk area only and bid out the project. Council directed staff to include shade and benches as a 2021 Sales Tax Project for the committee to consider.</p> <p>02/04/2020 – Bid package released.</p> <p>02/25/2020 – Bid Opening scheduled for March 4, 2020.</p> <p>03/09/2020 – Four bids received. Lowest, responsive bidder to be awarded at 3/18/2020 Council meeting.</p> <p>03/18/2020 – Bid awarded with six-month timeframe for completion upon notice to proceed.</p> <p>04/30/2020 – Construction to be started week of 5/4/2020.</p> <p>05/04/2020 – The contractor began work in Gilchrist Park on the Harborwalk sidewalk, lighting and landscape project from Gill St. to west of Berry St.</p> <p>05/08/2020 – Contractor initiated work with placement of silt barriers and stakes.</p> <p>05/28/2020 – Demolition and tree removal complete.</p> <p>06/22/2020 – Paving underway.</p> <p>08/11/2020 – Paving near completed with last remaining section underway (Bayfront/Boat Club).</p> <p>08/25/2020 – Change order approved that extends the project for 30 additional days due to COVID-19 supply chain delays. Completion slated for Oct. 2020.</p> <p>10/08/2020 – Substantial completion and the path is open.</p>
Rear Yard Encroachments in SRO Districts	12/31/2020 Urban Design	<p>06/17/2020 – Council approved preparation of code amendments to meet FEMA and Florida Building Code requirements.</p> <p>11/04/2020 – Ordinance approved on second reading.</p>

Action	Target Date & Responsible Department	Status
Canal Code Enforcement Plan and Chapter 6 Education	12/01/2020	04/30/2021 – Canal Code Enforcement Plan and Chapter 6 Education completed.
Vacation Rental Information Enhancement	03/31/2019 City Clerk	10/03/2018 – Per discussion at Council meeting, enhance public information on City website and brochure. 04/04/2019 – Clerks office staff has completed enhancements, verifying ADA compliance before releasing. 02/05/2020 – City Council passed resolution supporting League of Cities opposition to State legislature’s handling of vacation rental regulations whereby diluting local control.
Accreditation of Residential Treatment Programs	03/31/2019 Urban Design	09/17/2018 – Council approved drafting of ordinance amendment to mandate future residential treatment programs be accredited in order to locate in the City. 02/11/2019 – City Attorney researched issue and opined the existing language provided the greatest protection. Requesting Council Member agreed, and ordinance amendment did not move forward.
Recruit and Select New Positions Approved in FY 2020 Budget	03/31/2020 Human Resources, Police, Fire, Public Works and Information Technology	09/18/2019 – FY 2020 Budget approved by City Council. Following positions to be filled are Dispatcher, Police Employee Development/Training Coordinator, Police Officer, EMS Training Chief, Computer Support Specialist, and Engineering Tech. 10/04/2019 – All positions advertised. 10/05/2019 – Public Works position hired. 10/22/2019 – Interviews underway for employee development coordinator, dispatcher and police officer. 11/21/2019 – Police positions in background. Fire reviewing applications for training chief. 12/12/2019 – Employee Development Coordinator selected; Police Officers selected; Dispatcher selected; Fire Training Chief process in final candidate selection for interviews; IT to re-advertise for tech position. 01/22/2020 – IT Tech position hired. 02/21/2020 – Fire Training Chief selection complete- Position filled with internal promotion.
Veterans Park Phase 2 redesign and construction	02/28/2020 Urban Design and Public Works	Vietnam Memorial Committee, Kiwanis & Historic Mural Society agreed to remove current wall/mural and have City redesign area, including new location for new mural. 06/08/2016 – Staff met with Vietnam Memorial representative to initiate planning. Presentation has been rescheduled for a future Council meeting, date yet to be determined. The Vietnam Memorial Committee has now ordered four donor ledgers to be placed in the Garden Club area; staff will be working on that final design based on the information received from the group. 07/08/2016 – Mural removed. 05/17/2017 – Concept plan presented at Council meeting. Direction to move forward with final design and look for area that might be suitable for memorial garden. Develop funding plan once costs are refined. Volunteers cataloging memorial bricks. 2018 – Donor Plaza pavers and pedestals installed. Plaques in the que. 07/05/2018 – Permitting for parking area approved. Staff to meet with Committee representatives 7/13/18.

Action	Target Date & Responsible Department	Status
		<p>09/26/2018 – Phase II improvements to be discussed at 10/3/18 Council meeting. 10/03/2018 – City staff to develop Phase II cost estimates per park component based on Council discussion. 02/01/2019 – Staff is working on a breakdown of costs per task. 03/15/2019 – Components estimates sent to wall representative to review and report back to staff what the group could support with their resources. 05/03/2019 – Phase II cost projections to be presented at 5/15/19 Council meeting. 05/15/2019 – Council approved using 1% Sales Tax to complete the project. 06/03/2019 – Final plans and bid specifications due week of 6/3. 06/10/2019 – Final bid specs now due 6/14/19. 06/19/2019 – Procurement preparing bid package. 07/05/2019 – Bid package advertised and due back 8/6/19. 08/21/2019 – City Council approved agreement award for construction to Stevens and Layton of Ft. Myers. 10/07/2019 – Construction underway. 11/21/2019 – Project on schedule for end of December 2019/early 2020 completion even though by contract stipulation they have until February completion. 12/17/2019 – Projection is for mid-January completion. 02/04/2020 – Revised completion date is end of February. 02/25/2020 – Completion date remains end of February. 03/04/2020 – Project complete with exception of guardrails at Gazebo. 03/09/2020 – Guardrails delivered and installation underway. 03/23/2020 – Guardrails installed.</p>
Citizens Academy	04/30/2020 Public Works	<p>09/26/2019 – Manage Citizens Academy, prepare schedule and information packet. Sessions to run January through April 2020. 11/16/2019 – Class full. Waiting list developed. 12/23/2019 – City Council, City Clerk, City Manager, HR and IT scheduled for 1/7/20. 01/07/2020 – Administrative areas presented to Citizens Academy participants. 01/21/2020 – Fire session conducted. 02/04/2020 – Finance session conducted. 02/18/2020 – Police session conducted. 02/25/2020 – Pending Utilities session 3/8/20, Urban Design session 3/17/20, Public Works session 3/31/2020, Charlotte County session 4/13/20 and graduation ceremony 4/15/20. 03/08/2020 – Utilities session conducted. 03/23/2020 – Remaining academy sessions postponed due to COVID-19. 06/15/2020 – Public Works reaching out to attendees to schedule remaining sessions previously postponed. 06/29/2020 – Public Works session scheduled for 7/7/2020, and Urban Design 7/14/2020.</p>

Action	Target Date & Responsible Department	Status
		<p>07/07/2020 – Public Works session held. Urban Design and Graduation scheduled for 7/14/2020. 07/14/2020 – Graduation held</p>
Website Updates	03/31/2020 Communications Manager	<p>12/23/2020 – Communications Manager to meet with departments/division representatives to refresh process for website updates. Meeting projected for January 2020. 02/05/2020 – Meeting held with participants and work has begun within each department to improve the website.</p>
Emergency Work Policy	09/30/2020 Human Resources	<p>03/23/2020 – Policy drafted and approved by administration.</p>
City Manager Recruitment and Selection	09/30/2020 Human Resources	<p>09/18/2019 – Based on Council direction at its 9/18/19 meeting, Human Resources will take to the lead to recruit and assist City Council in selection of new City Manager. Process to be placed on one of the two Council meetings in January 2020. 10/22/2019 – Draft position profile written to be used in recruitment process. 11/21/2019 – Agenda item to be placed on 1/22/2020 Council meeting which will detail recommended schedule and process. 01/22/2020 – Council reviewed process and recruitment information. Revised material to be presented at 2/5/2020 Council meeting for approval to move forward with advertising position. Approved for advertising. Community committee to be similar to 1% local option sales tax committee structure. 02/19/2020 – Recruitment process well underway. Ads placed and applications being completed. 03/04/2020 – Council approved appointments for community stakeholders committee. 03/09/2020 – Over 60 people at various stages of application process. 04/01/2020 – Update to be scheduled for 4/15/2020 Council meeting. 04/15/2020 – Interviews with finalists moved to week of 6/22/2020. City Council to hold special meeting(s) on 6/24 and 6/25, 2020 to interview and rank finalists. 05/20/2020 – Council to identify finalists at its 6/3/2020 meeting. 06/03/2020 – Seven finalists identified. One dropped out. 06/17/2020 – Candidates reduced to five. One more received job offer from another community. One additional member added to stakeholder committee. 06/22/2020 – City Manager provided citywide tour for five candidates. 06/23/2020 – Candidates interviewed by stakeholder panel and Council Members on individual basis. 06/24/2020 – Stakeholder panel provided Council with input on candidates; Council interviewed candidates as a body; Council selected Greg Murray as top ranked candidate and directed City Attorney to negotiate contract to be presented at 7/8/2020 Council meeting. 07/01/2020 – Status update of contract negotiations presented at Council meeting. 07/08/2020 – Contract placed on City Council agenda for approval. Contract approved and start date 8/24/2020.</p>

Action	Target Date & Responsible Department	Status
Fair Share Impact Fee Study	12/31/2018 Finance	<p>03/07/2018 – City Council requested an update of fair share impact fees. Staff to prepare request for proposals to secure services of consultant to prepare study and recommend rate structure.</p> <p>03/09/2018 – RFP released and proposals due 3/30/18.</p> <p>03/30/2018 – Two proposals received and under review.</p> <p>04/18/2018 – Recommended firm to be placed on 5/2/18 Council agenda.</p> <p>05/02/2018 – Raftelis approved to perform study. Staff to meet with firm tentatively 6/5/18.</p> <p>06/05/2018 – Consultant met with staff to go over study criteria and obtain input on projects.</p> <p>07/31/2018 – Webinar held with staff and consultant to go over preliminary methodology and input from departments. Staff to provide consultant with estimated cost for Master Plan, updated lists of fire and police fleet inventory and space.</p> <p>11/28/2018 – Draft study distributed to staff for review.</p> <p>12/10/2018 – Staff and consultant met to review draft analysis. Revisions to follow.</p> <p>04/04/2019 – Meeting scheduled to finalize drafter week of 4/8/19.</p> <p>06/04/2019 – Staff reviewing recommendation for public safety impact fee. Report projected for 7/10/19 Council meeting.</p> <p>07/10/2019 – Consultant presented report findings to City Council. Report to be distributed to community and business groups for input and brought back before Council for further consideration.</p> <p>07/22/2019 – Meeting with Board of Realtors scheduled for 9/9/19.</p> <p>09/09/2019 – Meeting held with building industry representatives, who recommended inclusion of affordable housing component and implement a percentage of recommended amount.</p> <p>11/21/2019 – Awaiting ordinance from consulting attorney.</p> <p>12/13/2019 – Draft ordinance sent to City and under review. Projection is to place on Jan. 8 Council agenda for discussion.</p> <p>01/08/2020 – Council direction to prepare ordinance for public hearing at 50% of proposed rate increase in year one; 75% in year 2; and 100% in year 3.</p> <p>01/13/2020 – Revised ordinance received. To be scheduled for Planning Commission 1/27/2020 and Council 2/5/2020 and 2/19/2020.</p> <p>01/27/2020 – Planning Commission recommended Council approve 100% of recommended rates by consultant.</p> <p>02/05/2020 – City Council approved moving forward with rates at 100% of recommended by consultant with an effective date of 5/20/2020. Second reading 2/19/2020.</p> <p>02/19/2020 – Ordinance approved and will take effect 5/20/2020.</p> <p>04/01/2020 – Council approved 60-day grace period for payment after May 20 effective date due to COVID-19.</p>
Buckley’s Pass assessment district, methodology,	02/28/2020 City Manager, Finance and	<p>02/03/2016 – City Council approved moving forward with creation of an assessment district and development of methodology for the project. Staff to develop contract with Nabors Giblin legal firm for methodology.</p> <p>04/20/2016 – Phase 2 engineering contract approved at 4/20/16 Council meeting.</p>

Action	Target Date & Responsible Department	Status
process calendar, and construction	Public Works	<p>05/04/2016 – Assessment methodology contract approved with timeframe of 5 months. Staff scheduling meeting with legal firm regarding methodology.</p> <p>05/20/2016 – Meeting held to discuss various methodologies discussed. Staff sent Attorney map showing existing access points versus proposed one.</p> <p>11/04/2016 – Resolution of Intent to Use Uniform Method of Collection for \$75 assessment advertised for 4 consecutive weeks.</p> <p>12/07/2016 – Resolution of Intent approved by Council. Special Assessment Methodology received from consultant, under review by City Attorney.</p> <p>02/01/2017 – Awaiting response of staff submitted questions to the attorney regarding methodology. Hans Wilson submitted for permitting and is receiving comments back from the various agencies.</p> <p>05/03/2017 – Permit status update presented by Hans Wilson. Assessment methodology also presented; Council directed staff to hire an economist to analyze property values in special assessment area.</p> <p>06/15/2017 – Evaluation Committee reviewed 2 proposals received. Council approved contract with Gonot Group to undertake economic analysis.</p> <p>06/27/2017 – Meeting with Gonot held to start project.</p> <p>07/31/2017 – Draft economic analysis received; under review by Legal Firm.</p> <p>11/01/2017 – Resolution of intent to assess approved at Council meeting.</p> <p>11/15/2017 – City Council approved methodology & economic report. Appraisals for McQueen property and City-owned property on Taylor to be obtained. Permitting still 6 months out.</p> <p>12/18/2017 – Contacted Congressman Rooney staff to see if they can get permitting process back on track. Appraisals received and sent to Council and property owner.</p> <p>02/06/2018 – Staff met with property owner to go over appraisals. Property owner to send City final offer proposal which will then be scheduled for future Council discussion.</p> <p>03/07/2018 – Council approved additional work to be performed by engineer consultant regarding Corps of Engineers request to look at two other alternative routes.</p> <p>04/12/2018 – Property owner sent City final purchase price offer. To be placed on 5/2/18 Council agenda.</p> <p>04/18/2018 – Per Council Member request, place discussion of creation of special district on 5/2/18 Council agenda.</p> <p>04/30/2018 – Creation of special district withdrawn from Council agenda.</p> <p>05/02/2018 – Staff to meet with property owner to renegotiate purchase proposal. Meeting scheduled for 5/15/18.</p> <p>05/15/2018 – Meeting held with property owner and consulting engineer. Draft purchase contract to be sent to CM week of 5/21/18.</p> <p>06/14/2018 – Property owner informed CM that purchase contract delayed until July and projected for 8/22/18 Council meeting.</p>

Action	Target Date & Responsible Department	Status
		<p>07/25/2018 – Received letter of reservation from Little Pine Island Mitigation Bank for credits for project as part of Corps of Engineers requirement.</p> <p>08/14/2018 – Received proposed purchase contracts for McQueen property needed for cut through and offer to purchase City-owned land on Taylor Road. Both contracts to be considered at 8/22/18 Council meeting.</p> <p>08/22/2018 – Council approved purchase contracts for McQueen property and offer to purchase for City owned Taylor Road land. Council approved naming the previously coined “Bird Cut”, Buckley’s Pass in honor of the late Jay Buckley. Staff to develop implementation plan through project completion.</p> <p>09/06/2018 – Public Works to apply for grant funding from the Marine Advisory Committee (MAC).</p> <p>09/13/2018 – Appropriation of funds to purchase land for Pass on 9/17/18 Council agenda.</p> <p>09/17/2018 – Funds for land purchase approved.</p> <p>09/18/2018 – Discussion held with legal counsel regarding methodology and calculation of water access units.</p> <p>10/17/2018 – Council approved purchasing mitigation credits with loan/funding mechanism from general fund reserves.</p> <p>10/19/2018 – Contract with consulting engineer for final design, bidding and construction inspection services along with assessment process timeline to be placed on 11/7/18 Council agenda.</p> <p>11/07/2018 – Contract with engineer and financing resolution approved. Timeline presented and to be uploaded to City website.</p> <p>11/27/2018 – Resolution of intent to assess placed on 12/5/18 Council agenda.</p> <p>12/05/2018 – Resolution of intent to assess was passed by Council.</p> <p>12/05/2018 – Council authorized submission of a Boater Revolving Fund grant application to the Charlotte County Marine Advisory Committee for Buckley’s Pass.</p> <p>12/21/2018 – MAC grant application accepted by County for consideration.</p> <p>01/09/2019 – Staff met to continue development of overall project costs in preparation for assessment.</p> <p>01/15/2019 – Land acquisition for Buckley’s Pass completed.</p> <p>01/31/2019 – Initial assessment resolution to include project costs as well as cost per water access unit to be placed on 2/6/19 Council agenda. Received engineer’s opinion of probable cost.</p> <p>02/06/2019 – Council approved initial assessment resolution and interlocal with County to assess those properties in unincorporated County and within benefitted area. Set final public hearing for 4/3/19, 1:00 pm at Event Center.</p> <p>03/12/2019 – County Commission approved Interlocal Agreement and Initial Assessment Resolution for properties in unincorporated County area.</p> <p>03/14/2019 – County MAC recommended no funding for Buckley’s Pass.</p> <p>04/03/2019 – Council approved assessment resolution and fee agreement with the church in the benefitted area.</p> <p>04/11/2019 – Staff met with three condominiums to review water access units assigned.</p> <p>04/17/2019 – Staff met with two more condominiums to review water access units assigned.</p>

Action	Target Date & Responsible Department	Status
		<p>04/18/2019 – Staff held conversation with Legal Attorney to resolve condominium issues. Single family benefitted properties will start receiving prepayment notices week of April 22.</p> <p>04/23/2019 – County Commission did not recommend grant funding for Buckley’s Pass. Condominiums will start receiving prepayment notices week of 4/29/19.</p> <p>04/29/2019 – Buckley’s pass bid packages were released. Bids will be opened on 5/29/19.</p> <p>05/01/2019 – Council approved a Resolution of the City Council of the City of Punta Gorda, Florida, the Interlocal Agreement with Charlotte County for the Alligator Creek Waterway Unit.</p> <p>05/21/2019 – County Commission held a workshop regarding Buckley’s Pass assessment for those properties in benefitted area but outside City limits, as well as Alligator Creek MSBU for properties within benefitted area. Public hearing on assessment for those properties outside City limits scheduled for 5/28/19. Bid for construction extended until 6/3/19 based on questions raised by potential bidders.</p> <p>05/28/2019 – County Commission approved assessment.</p> <p>06/03/2019 – Three bids received and under review.</p> <p>06/12/2019 – Lowest responsive bidder to be recommended for award at 6/19 Council meeting. Bid approximately \$457,000 under Engineer’s estimate.</p> <p>06/19/2019 – Construction contract awarded as well as appropriation of funds.</p> <p>07/15/2019 – Purchase Order/Notice to Proceed were issued July 1. Pre-construction meeting held July 3. Start date anticipated for July 16.</p> <p>07/22/2019 – Start date for construction delayed pending delivery of seawall material.</p> <p>08/22/2019 – Contactor to mobilize on 8/26/19</p> <p>09/04/2019 – Contractor clearing, grubbing, and dredging upland area. Also, installing seawall & tiebacks over the next 66 days.</p> <p>09/18/2019 – Council approved change order due to contractor hitting rock in seawall installation.</p> <p>10/10/2019 – Seawall panels complete.</p> <p>11/12/2019 – Dredging operations began.</p> <p>11/21/2019 – Substantial completion 3/27/20 and final completion 4/14/20.</p> <p>01/03/2020 – Hydraulic connection made between PGI canal system and Alligator Creek.</p> <p>02/12/2020 – Dredging complete between Alligator Creek and PGI canal system.</p> <p>02/14/2020 – Rip-rap placement began.</p> <p>02/25/2020 – Staff working on dedication ceremony.</p> <p>03/04/2020 – Ribbon cutting scheduled for 4/20/2020.</p> <p>03/06/2020 – Meeting to be held 3/11/2020 with boating groups to plan for dedication of pass.</p> <p>03/23/2020 – Dedication postponed due to Covid-19.</p> <p>04/01/2020 – Project on schedule for completion early April.</p> <p>04/03/2020 – Pass opened.</p>

Action	Target Date & Responsible Department	Status
Community Funding Initiative Historic District	09/30/2019 Urban Design	<p>10/05/2018 – All grant applicants have been contacted and those requiring additional information on their applications are working to provide those items to the City. The applications are as follows: The Gulfshore Opera Children’s Harmony Choir Program, First Macedonia Missionary Baptist Church Food Program, New Operation Cooper Street/St. Mark Desserts Intergenerational Program, Blanchard House Museum Rear Entry Rehabilitation, Blanchard House Museum Interior Ceiling Repair, Blanchard House Museum Roof Repair</p> <p>10/17/2018 – City Council approved applications during their regularly scheduled meeting on 10/17/18.</p> <p>11/02/2018 – Agreements with funded agencies all approved and signed.</p> <p>02/01/2019 – Programs moving forward include: First Macedonia Food Program: Ice Maker delivered. St. Mark Desserts: 02/14 is the first program “Once Upon a Time in Punta Gorda”</p> <p>02/19/2019 – The intergenerational dinner, organized by the Blanchard House Museum’s Educational program, was a huge success. In excess of 60 people attended and participated. Eight tables were prepared for a wonderful supper of spaghetti and meatballs, tossed salads, breadsticks and cake. Each table was assigned an elder who, during and after dinner regaled the youth with stories of the history of Punta Gorda as they had experienced it.</p> <p>05/22/2019 – Choir: The next performance of the Cooper Street Harmony Choir is at Cooper Street Recreation Center on Friday, May 31st at 5:30 PM. All are invited to attend. St. Marks Desserts: Staff met with the program administrator to assist them with completing their W-9 tax form.</p> <p>09/20/2019 – Next phase of infrastructure projects to be discussed at 10/2/19 Council meeting.</p> <p>10/02/1019 – Council approved decorative street lighting on Mary and drainage/lighting and sidewalks on E Charlotte as part of FY 2020 general fund budget allocation. Council also directed staff find alternate group to operate community garden. Cooper Street harmony choir to use carryover funds from FY 2019.</p> <p>11/21/2019 – Quality Independence Inc. organization volunteered to cleanup agriprenneur garden. Group will partner with City to manage site in the future. Agreement under development.</p> <p>02/25/2020 – Staff working to complete the Choir project.</p> <p>07/27/2020 – Program discontinued as part of budget proposal.</p>
Hounds on Henry	12/01/2019 Urban Design	<p>06/19/2019 – Council directed staff to engage in discussions with users of the dog park to create a plan for future development of the park.</p> <p>11/19/2019 – Staff met to discuss setting of public workshop date & time, displays needed and best approach to receiving public input. Projected public input meeting to be January 2020.</p> <p>12/02/2019 – Staff set format and date of Jan. 17 for Dog Park community input meeting.</p> <p>12/04/2019 – Council requested staff look at sod installation in dirt areas as opposed to mulch. Re-sodding originally projected to occur during rainy season.</p> <p>12/06/2019 – City Manager and City Engineer visited dog park and talked with users of both small and large dog areas. All expressed no issue with mulch and some folks expressed that more is needed. One of the gates needs fixing as well as drainage in wash areas.</p> <p>12/19/2019 – Gate fixed.</p>

Action	Target Date & Responsible Department	Status
		<p>01/17/2020 – Meeting held with attendees at dog park in both morning and afternoon sessions. Input received and will be summarized for Council consideration in February/March timeframe.</p> <p>02/13/2020 – Item placed on 2/19/2020 Council agenda.</p> <p>02/19/2020 – Council deferred any further action until Sales Tax Committee and Council decides whether to include overall project with trails system and restroom as part of local referendum.</p> <p>04/01/2020 – Henry Street campus (dog park, restrooms, trails, parking) approved as part of City’s sales tax list to be voted on in November 2020.</p>
Wildlife Center Relocation to West Henry –Land Lease	03/31/2020 Urban Design, Paralegal	<p>09/18/2019 – City Council approved moving forward with exploration of relocation of Wildlife Center from Ponce Park to City-owned land at West Henry. Staff to meet with PRWC to begin concept plans and if approved by Council develop land lease.</p> <p>10/04/2019 – Staff met with PRWC to initiate discussion. PRWC to develop site plan.</p> <p>10/29/2019 – Preliminary concept plan prepared by Weiler Engineering.</p> <p>11/18/2019 – Preliminary plan along with ideas to integrate center with library, history park and dog park to be reviewed by 1% local option sales tax committee as part of submittal from community organization.</p> <p>01/15/2020 – Request and site plan from Wildlife Center to be discussed at 1/22/2020 Council meeting.</p> <p>01/22/2020 – Council approved moving forward with development of lease to relocate Center to areas identified as Phase 1 and Phase 2. Center to pay for utilities once relocated.</p> <p>02/05/2020 – Meeting scheduled with Wildlife Center for 2/22/2020 to initiate lease discussions.</p> <p>03/30/2020 – Lease drafted and under review by Wildlife Center.</p> <p>04/06/2020 – Lease to be placed on 4/15/2020 Council agenda.</p> <p>04/15/2020 – Lease approved.</p>
Refinance CRA Debt	09/30/2020 Finance	<p>03/06/2020 – Explore refinancing Community Redevelopment Area (CRA) debt based on favorable market conditions as of 3/6/2020.</p> <p>03/30/2020 – Proposal received from original loan bank not sufficient to warrant refinancing. Will still seek other financial institutions and evaluate whether savings are sufficient to proceed at that time.</p> <p>04/15/2020 – Refinancing approved with Regions Bank, resulting in savings of \$565,000 over life of remaining CRA debt.</p> <p>04/21/2020 – Loan documents signed and executed.</p>
FY 2021 Strategic Plan	07/15/2020 Communications Manager	<p>09/18/2019 – Council approved development of next strategic plan using in-house staff. Plan to be initiated during January/February 2020 timeframe.</p> <p>11/20/2019 – City Manager and Communications Manager to develop agenda, discussion topics and format in December 2019.</p> <p>12/11/2019 – City Council Strategic Planning Workshop to take place on Jan. 24 from 1-3 p.m. in the City Council Chambers.</p> <p>01/24/2020 – Workshop conducted and revised Plan to be presented to Council in April.</p>

Action	Target Date & Responsible Department	Status
		<p>04/06/2020 – Final Plan to be presented at 5/6/2020 Council meeting.</p> <p>05/06/2020 – Plan approved.</p>
Utility System Rate Study	12/31/2020 Finance	<p>02/18/2020 – Based on planned wastewater treatment plant expansion and septic to sewer capital improvement projects, City to move forward with selection of financial consultant to undertake rate study.</p> <p>03/11/2020 – Scope sent to current vendor (Stantec) to obtain cost proposal, if firm is still interested.</p> <p>04/06/2020 – Proposal approved by staff and Procurement to send contract to Stantec for signage.</p> <p>04/22/2020 – Rate study underway.</p> <p>06/16/2020 – Study consultant and staff reviewed report progress to-date.</p> <p>07/10/2020 – Staff and consultant continue to meet on rate study progress.</p> <p>07/22/2020 – Utility System Rate Study findings to be on Aug. 19 City Council agenda.</p> <p>08/04/2020 – Rate study moved to 8/26/2020 Council agenda after presentation before UAB on 8/24/2020.</p> <p>08/26/2020 – Council approved moving forward with ordinance for rate increase as stipulated in rate study.</p>
Burnt Store Isles Assessment and Engineering Analysis for conversion of overhead lines to underground	03/31/19 City Manager, City Clerk, Finance and Public Works	<p>03/02/2016 – Per Council direction, complete straw ballot vote in BSI to determine sentiment to pay \$75 assessment for engineering study to underground wires. If vote is favorable and Council approves assessment, initiate assessment process for inclusion in 2017 tax bill.</p> <p>04/06/2016 – Resolution to authorize vote approved at Council meeting. Ballots mailed 5/10 and to be returned no later than 6/30. Returned ballots undeliverable resent by Clerk to proper address. Results of vote (52% for and 48% against).</p> <p>07/13/2016 – Straw poll results presented to City Council; approved moving forward with engineering study. City staff to work with BSI committee to obtain all project costs – electric, Comcast, streetlights, project management, restoration.</p> <p>09/12/2016 – Meeting with BSI underground committee.</p> <p>12/02/2016 – Meeting held with FPL, Comcast, CenturyLink, etc. to discuss their portion of costs associated with project.</p> <p>12/07/2016 – Resolution of Intent approved at Council meeting.</p> <p>01/12/2017 – Citizen group meeting. Issues with FPL requirements surfaced and Underground Committee discussing next steps.</p> <p>02/12/2017 – Meeting held to finalize actions to be taken. City Manager met with committee and the project is on hold pending additional direction from BSI Committee. City Manager sent several emails in February and March to FPL personnel regarding process. Responses from FPL have indicated no desire on their behalf to reduce commitment needed from BSI/City in order to initiate engineering study.</p> <p>04/27/2017 – Conference call with FPL.</p> <p>05/10/2017 – Site visit from FPL to review City documents in preparation for engineering study. Await feedback from FPL as to whether City information is sufficient to initiate study.</p>

Action	Target Date & Responsible Department	Status
		<p>05/30/2017 – FPL agreed to use existing City data but needs data from Comcast and Century Link. City requested such data. Data from Century Link provided as of 7/5/17. Data from Comcast provided 7/10/17.</p> <p>08/08/2017 – BSI committee and staff met 8/8/17 to finalize letter and check to be sent to FPL to initiate study. Check to initiate study sent to FPL. Waiting communication from FPL as to placement in que.</p> <p>11/01/2017 – Resolution of intent to assess for engineering study approved at Council meeting. Staff to develop special assessment resolutions and required public notices for City Council presentation in 2018.</p> <p>02/21/2018 – Comcast presented City with estimated costs for its share of undergrounding (\$1.7 million).</p> <p>03/02/2018 – Committee to meet with City staff regarding Comcast proposal. Received communication from FPL that engineering study well underway.</p> <p>03/27/2018 – FPL provided City with preliminary engineering layout. Under review.</p> <p>04/04/2018 – Committee to meet with Finance staff to review assessment roll that pays for FPL engineering study.</p> <p>04/06/2018 – Committee met with Finance to review assessment role and resolve any discrepancies.</p> <p>04/16/2018 – Resolution on establishment of assessment district prepared and scheduled for 5/2/18 Council agenda.</p> <p>05/02/2018 – Special assessment district resolution approved. Notices to be published and sent to affected properties of \$75 assessment by 5/17/18 setting public hearing for 6/6/18.</p> <p>06/06/2018 – Assessment approved.</p> <p>06/18/2018 – FPL study to be completed end of 2018 or early 2019 after which BSI Committee and City will hold public community meeting prior to straw ballot.</p> <p>02/12/2019 – BSI committee and City staff met to go over future plan of action due to delay in obtaining final engineering study from FPL. Committee decided to communicate to FPL to send study and project costs by mid-October 2019, in order to provide sufficient time for review, compilation of all costs associated with the project, scheduling of community meeting in January and presentation to City Council.</p> <p>02/13/2019 – Communication sent to FPL by BSI committee chair notifying company of revised schedule. Committee to also notify residents of BSI of change in schedule.</p> <p>02/26/2019 – City staff and BSI Committee met to review revised timelines and items needed to develop final project estimate.</p> <p>03/04/2019 – Email sent to FPL regarding proposal for location of transformers in easement area to forego location on private property.</p> <p>04/09/2019 – Staff conversed with FPL Engineer regarding issue of transformer locations.</p> <p>04/23/2019 – FPL approved proposal for transformers to be located in existing easement on one parcel, thereby negating need to obtain easements from property owners. City sent documentation of existing easements in BSI.</p>

Action	Target Date & Responsible Department	Status
		<p>06/12/2019 – City staff and BSI Committee met to review progress to-date and discuss future plans. In addition, a representative from Longboat Key discussed their undergrounding project and cost components.</p> <p>10/16/2019 – Meeting scheduled for 10/30/19 with committee, FPL and Comcast to go over status and new State legislation regarding all FPL customers to share in future undergrounding efforts.</p> <p>10/31/2019 – Engineering estimate received from FPL and discussed with BSI committee. FPL representative told committee that new state legislation and pilot project program do not foresee BSI neighborhood as a priority until many years to come. Comcast will update estimated costs and deliver to City by 11/8/19. City will develop overall project cost thereafter. Committee will schedule community meeting for January 2020.</p> <p>11/08/2019 – Comcast sent updated costs. To be reviewed by BSI Committee.</p> <p>12/04/2019 – Committee, City staff and Comcast to meet 1/3/20 to review cost estimate. In addition, community meeting set for 1/21/20 to present overall projected costs and garner input.</p> <p>01/02/2020 – Meeting with Comcast rescheduled for 1/10/2020.</p> <p>01/10/2020 – Meeting held with Comcast representatives to go over company’s role in project.</p> <p>01/21/2020 – Community meeting held. Straw poll to occur March 2020.</p> <p>01/31/2020 – Staff met with committee members to discuss straw poll language. Committee to develop draft.</p> <p>02/05/2020 – Draft language received and under review. To be presented to City Council at its 2/19/2020 meeting.</p> <p>02/19/2020 – Ballot language approved to move forward with vote. Results in April.</p> <p>03/04/2020 – Mailing of ballots underway.</p> <p>03/09/2020 – Ballots mailed and returns started to come into City Clerk’s Office.</p> <p>04/15/2020 – Results to be placed on 5/6/2020 Council agenda.</p> <p>04/23/2020 – Results showed 80% of ballots returned not in favor of project.</p> <p>05/06/2020 – Council voted to not move forward with project based on straw ballot results. Project nixed.</p>
Develop Interstate Exchange zoning classification	06/30/2018 Urban Design	<p>08/23/2017 – Develop an interstate zoning classification to differentiate from highway/commercial in the vicinity of Jones Loop Rd. Meetings with City boards underway.</p> <p>11/27/2017 – Discussion held with Planning Commission. LDR Committee to provide input in January 2018 and Council presentation scheduled for 2/21/18.</p> <p>01/30/2018 – City Manager presented proposal at TEAM Punta Gorda annual meeting.</p> <p>02/21/2018 – Council approved moving draft regulations on to Planning Commission.</p> <p>03/13/2018 – Draft code changes projected for August timeframe.</p> <p>07/12/2018 – Draft language to be discussed at LDR Committee meeting on 7/19/18.</p> <p>09/10/2018 – Draft ordinance under development by Urban Design staff. Projected for Council meeting in October.</p> <p>10/23/2018 – Ordinance now projected for Council review in November/December timeframe.</p> <p>11/20/2018 – Staff projecting 12/5/18 Council meeting for review of draft regulations.</p>

Action	Target Date & Responsible Department	Status
		<p>12/05/2018 – Draft ordinance was presented to Council for review of regulations. Direction given to staff to move forward with regulations along Jones Loop Road area through Planning Commission and to revisit US 41 and US 17 areas as part of Master Plan process.</p> <p>02/01/2019 – Final Draft review meeting with Attorney 2/25/19.</p> <p>10/22/2019 – Zoning regulations to be incorporated in revision of LDR’s as part of Citywide Master Plan.</p> <p>11/19/2019 – Staff is drafting scope for Comp Plan changes and LDR revision per the accepted Plan Punta Gorda 2019 Citywide Master Plan which will be presented to City Council at the Dec. 18 Council meeting.</p> <p>12/04/2019 – Council directed staff to bring draft ordinance completed in Dec. of 2018 back through the approval process of Planning Commission in January and City Council in February of 2020.</p> <p>02/12/2020 – Staff will develop overlay district to revise code. To go before Planning Commission in March and Council in April.</p> <p>03/30/2020 – COVID-19 issue cancelled Planning Commission meeting in March and most likely April as well.</p> <p>04/22/2020 – Now projecting Planning Commission in either May or June.</p> <p>05/12/2020 – Planning Commission to resume in June. Regulations to be presented at that meeting.</p> <p>06/29/2020 – Ordinance of regulations presented at Planning Commission who recommended approval. Scheduled for 7/8/2020 Council meeting.</p> <p>07/08/2020 – Ordinance was approved on first reading with amended language and uses.</p> <p>08/19/2020 – Second reading of ordinance was approved.</p>
Develop regulations for overnight parking restrictions in Historic District	09/30/2020 City Manager and Urban Design	<p>05/20/2020 – Council approved staff develop proposed regulations for overnight parking restrictions in Historic District.</p> <p>05/21/2020 – City Manager met with Urban Design Manager and Intern to initiate regulation development process.</p> <p>06/30/2020 – Paralegal, Senior Planner and Intern met to discuss proposal for overnight parking.</p> <p>07/22/2020 – Initial presentation to Council to take place on Aug. 26.</p> <p>08/04/2020 – Staff met to review proposed plan.</p> <p>08/20/2020 – Presentation to be placed on 8/26/2020 Council agenda.</p> <p>08/26/2020 – Council approved moving forward with staff recommendation to prepare ordinance to regulate overnight parking.</p> <p>11/05/2020 – Meeting scheduled for Nov. 12 to continue moving project forward</p> <p>11/18/2020 – Presentation being prepared for future Council members</p> <p>01/14/2021 – Council to hear presentation at the Jan. 20 meeting.</p> <p>01/21/2021 – Staff to draft ordinance regarding program</p> <p>10/07/2021 – Staff and Attorney reviewing ordinance</p> <p>12/09/2021 – Staff review complete to be placed on January Council agenda</p> <p>02/03/2022 – Staff still working out final implementation details and coordination</p>

Action	Target Date & Responsible Department	Status
		<p>03/10/2022 – First reading of Ordinance is March 16, 2022.</p> <p>03/17/2022 – First reading approved by City Council.</p> <p>04/14/2022 – Ordinance approved signage and communication will begin soon.</p>
Minimum Flow Regulations for Shell Creek	12/31/2020 Utilities	<p>06/26/2020 – City reviewing proposed recovery strategy for lower shell creek in conjunction with Southwest Florida Water Management District (SWFWMD). As part of additional funding from SWFWMD for RO Plant, City agreed to work with SWFWMD to establish minimum flow standards.</p> <p>10/30/2020 – Discussions continue.</p> <p>06/01/2021 – Comment from City regarding SWFWMD’s proposal is being drafted.</p> <p>08/19/2021 – Further discussion scheduled for next week.</p> <p>09/16/2021 – Agreement with SWFWMD has been reached. Finalizing details.</p> <p>10/20/2021 – Council was briefed on outcomes of agreement.</p>

Action	Target Date & Responsible Department	Status
Chapter 6 Code Revisions	08/15/2018 Paralegal, Public Works & Urban Design	<p>05/21/2014 – Canal Advisory Committees to develop special permit criteria for Council approval.</p> <p>06/17/2014 – Committees’ recommendations to be implemented into draft ordinance. Draft ordinance to be reviewed by both Committees once completed by City Attorney. Necessitates rewrite of Chapter 6.</p> <p>07/22/2016 – Draft language completed by staff and provided to City Attorney for review.</p> <p>04/30/2017 – Canal Maintenance staff met with City Attorney and Paralegal to discuss additional amendments. Paralegal to rework draft.</p> <p>08/22/2018 – Updated maps requested by Paralegal.</p> <p>10/01/2018 – Draft regulations presented to Canal Maintenance Advisory Boards.</p> <p>04/04/2019 – Drafts and revisions continue to be presented to Canal Maintenance Advisory Boards.</p> <p>09/01/2019 – Ordinance revisions presented to both PGI and BSI Canal Maintenance Advisory Boards. Once comments received by both boards, information to be sent to marine contractors for their review. Then a workshop planned with City Council in the November timeframe.</p> <p>10/02/2019 – Council to hold workshop after 11/20/19 Council meeting.</p> <p>11/06/2019 – Staff to research regulations for structural boat covers and present options to both PGI and BSI association boards for input.</p> <p>11/20/2019 – Held a City Council workshop on proposed language. Staff to make further revisions and draft amendatory ordinance. Items to be addressed are definitions for vessel, structure and total included area; boat lift requirements after August 2011 in Burnt Store Isles; 50% rule and need to rebuild; inclusion of maintenance provisions; and diagrams regulatory language.</p> <p>02/24/2020 – Staff to engage canal advisory committees in discussion and community engagement regarding structural boat lifts covers; item scheduled for March 2020 agendas.</p> <p>03/30/2020 – COVID-19 issue cancelled March meetings.</p> <p>05/19/2020 – Plan is to present to canal maintenance advisory committees in June.</p> <p>08/26/2020 – City Attorney approved final draft ordinance. First reading and public hearing to be advertised for Sept. 23 Council meeting.</p> <p>09/23/2020 – City Council held a public hearing on the proposed ordinance and approved the draft as amended at the meeting. Second reading scheduled for 10/7/2020 meeting.</p> <p>10/07/2020 – City Council approved the ordinance.</p>

Action	Target Date & Responsible Department	Status
Buckley's Pass Accounting and Refund, if Approved	09/30/2020 Finance	<p>05/12/2020 – Finance to undertake accounting of revenues and expenses related to project upon receipt of invoices. Refund determination will then be placed on City Council agenda.</p> <p>07/22/2020 – Final accounting to be placed on Aug. 19 City Council agenda.</p> <p>08/19/2020 – Refunds in the amount \$27.50 per water access unit approved.</p> <p>11/05/2020 – Majority of refunds have been mailed. Still a few being sent out.</p> <p>11/12/2020 – 50 checks left to process.</p> <p>12/10/2020 – All refunds have been processed.</p>