

MARINE CONTRACTING GROUP - 9/11/23

SE - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024

START WEEK OF	WALL PRIORITY	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
6/12/23	High	BAL HARBOR BLVD 5010 5018 5024	108	107	C
6/19/23	High	CASEY KEY DR 1339	108	93	C
7/10/23	High	TURTLE DOVE CIR 4069 4075	64	53	C
7/17/23	Med	WHITE IBIS CT -BLDG 1 3256 (1335 Rock Dove Ct)	90	108	U
7/31/23	High	WHITE IBIS CT -BLDG 1 3256	48	47	U
8/21/23	High	WOOD THRUSH DR -BLDG 3 3329 3340	80		U
8/28/23	High	AQUI ESTA DR BLDG 6 1431/WOOD THRUSH DR BLDG C 3233	124		U
9/18/23	Med	ROCK DOVE CT -UNIT A 1354	140		LTR
10/2/23	Med	AQUI ESTA DR 1349 1359 1405	159		LTR
10/16/23	Med	AQUI ESTA DR 1461	107		LTR
10/23/23	Med	OWL CT 3435 3441	100		
10/30/23	Med	KIWI CT 1436	90		
11/6/23	Med	ALMAR DR 5510 5520 5530	240		
11/27/23	Med	WHIP-POOR-WILL BLVD 3657	40		
12/4/23	Med	SEA FAN DR 1456	72		
12/11/23	Med	SEA FAN DR 1457 1460	64		
12/18/23	Med	BAL HARBOR BLVD Bldg? 4000	90		
12/25/23	Med	BLUE JAY DR 3520	83		
1/1/24	Med	BAL HARBOR BLVD -BLDG CLUBHSE 3800	158		
TBD	Med	BLUE JAY CT 1442	114		
TBD	Med	BLUE JAY CT 1450	84		
TBD	Med	BAL HARBOR BLVD 3700 3722	144		
TBD	Low	BAL HARBOR BLVD -BLDG 5 3640	90		
TBD	Low	BAL HARBOR BLVD -BLDG CLUBHSE 3800	124		
TBD	Low	WHIP-POOR-WILL BLVD 3553 3559	62		
TBD	Low	BAL HARBOR BLVD Bldg 3920	150		
TBD	Low	WAXWING CT 1406	100		
TBD	Low	CASEY KEY DR 1450 1454	68		
TBD	Low	PINE ISLAND CT 1417 1421 1425	176		
TBD	Low	ROCK DOVE CT -BLDG 3 1358	60		
TBD	Low	PURPLE MARTIN DR 3322 3334	60		
TBD	Low	RAVEN CT 1466 1472 1478 1484	286		
TBD	Low	MUSCOVIE CT 1129 1135	98		
TBD	Low	SPOONBILL CT 3724 3728 3740	152		
TBD	Low	TURTLE DOVE BLVD 3662	136		
TBD	Low	PARTRIDGE DR 1212 1218	154		
		TOTAL	4023	408	
	U	Under Construction			
	C	Complete			
	LTR	Letter sent			