

MARINE CONTRACTING GROUP PHASE II

NW2 - SEAWALL REPLACEMENT WORK PROGRAM FY 2024/2025

START WEEK OF	WALL PRIORITY	LOCATION #	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	HIGH	4039	DE LIDO CT 290/300/320	100		U
	HIGH	4033	BELVEDERE CT 270/280	90		U
	HIGH/LOW	4016	CIMARRON DR 976/994/1010/1016/1032	343		U
11/11/24	HIGH/LOW	4018	MESSINA DR 901/911	202		Ltr
11/25/24	MED	4019	AQUI ESTA DR 2090/2100	151		
12/9/24	MED	4021	VIA ESPLANADE 2165/2185/2215	116		
12/23/24	MED	4020	CORONADO DR 900/940	84		
12/30/24	MED	4025	COMO CT 610/601	163		
1/6/25	MED	4028	VIA ESPLANADE 350	66		
1/13/25	MED	4030	BELVEDERE CT 585	72		
1/20/25	MED	4031	BELVEDERE CT 548/536/524	88		
1/27/25	MED	4038	DE LIDO CT 360/340	50		
2/3/25	MED	4008	BAL HARBOR BLVD 299	30		
2/10/25	MED	4044	GULFVIEW RD 198	24		
TBD	MED	4006	MARIA CT 123/133/143	142		
TBD	MED	4005	MARIA CT 142/152	126		
TBD	MED	4004	DONNA CT 125/135	101		
TBD	MED	4053	SIERRA LN 2449/2435	98		
TBD	MED	4054	ROSA LN 2495/2485	99		
TBD	MED	4057	ROSA LN 2472/2484	78		
TBD	MED	4058	FLORA LN 2489/2481	70		
TBD	MED	4049	GULFVIEW RD 151	30		
TBD	MED	4052	CRESENT DR 140/132/124	106		
TBD	LOW	4051	CASA LN 131	96		
TBD	LOW	4048	BAYVIEW RD 2210	30		
TBD	LOW	4047	GULFVIEW RD 2220/2240	68		
TBD	LOW	4001	JAMAICA WAY 2035/2025	258		
TBD	LOW	4002	JAMAICA WAY 1771	96		
TBD	LOW	4046	GULFVIEW RD 118/110	90		
TBD	LOW	4007	MARIA CT 179/183	82		
TBD	LOW	4045	GULFVIEW RD 182/174/166	170		
TBD	LOW	4023	VIA SEVILLE 2141/2181	91		
TBD	LOW	4024	VIA SEVILLE 2080/2100/2140	100		
TBD	LOW	4026	EL CERITO CT 2237/2255/2275	156		
TBD	LOW	4027	EL CERITO CT 2111	80		
TBD	LOW	4029	BELVEDERE CT 511/517	97		
TBD	LOW	4032	BELVEDERE CT 280/290	53		
TBD	LOW	4034	DE LIDO CT 341/361	107		
TBD	LOW	4035	DE LIDO CT 381	69		
TBD	LOW	4036	DE LIDO CT 399	45		
TBD	LOW	4037	DE LIDO CT 380/399	54		
TBD	LOW	4040	BELAIRE CT 255	80		

START WEEK OF	WALL PRIORITY	LOCATION #	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
TBD	LOW	4041	BELAIRE CT 355/365/375	88		
TBD	LOW	4013	BAL HARBOR BLVD 515/533/551	104		
TBD	LOW	4012	BELLE CT 1793	138		
TBD	LOW	4011	BELLE CT 1799/1797	220		
TBD	LOW	4010	BOCA RATON CT 1751/1743	142		
			TOTAL	4943	0	
	LTR		Letter sent			
	U		Under Construction			
	C		Complete			
					Revised	10/30/24