

**MARINE CONTRACTING GROUP - 1/25/24**

**BSI N S - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024**

START WEEK OF	WALL PRIORITY	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
5/31/23	<b>Severe</b>	MONDOVI CT 3500	101	107	<b>C</b>
6/12/23	<b>High</b>	TRIPOLI BLVD 3298 3300	88	88	<b>C</b>
6/19/23	<b>High</b>	TRIPOLI BLVD 3284 / ZAFRA CT 606	122	144	<b>C</b>
7/10/23	<b>High</b>	SAN PIETRO CT 3943 3949	85	88	<b>C</b>
8/2/23	<b>High</b>	VALLETTA CT 446 452 458	167	166	<b>C</b>
8/14/23	<b>High</b>	MACEDONIA DR 407 413	161	169	<b>C</b>
8/28/23	<b>Med</b>	MARSEILLES CT 506 512 516	262	262	<b>C</b>
9/18/23	<b>Med</b>	MALTESE CT 4007 4013	78	77	<b>C</b>
10/2/23	<b>Med</b>	SAN PIETRO CT 3989 3995	166		<b>U</b>
10/30/23	<b>Med</b>	SAN SEBASTIAN CT 3624 3630	62	58	<b>C</b>
10/23/23	<b>Low</b>	TRIPOLI BLVD 3427 3433 3439	169		<b>U</b>
11/6/23	<b>Low</b>	MONACO DR 430	75	82	<b>C</b>
11/13/23	<b>Low</b>	MONACO DR 442 448 454	105	106	<b>C</b>
11/20/23	<b>Med</b>	TRIPOLI BLVD 3247 3253	113		<b>U</b>
12/11/23	<b>Low</b>	TOULOUSE DR 545 551	62		<b>U</b>
1/1/24	<b>Low</b>	ANDORA DR 540 546 550	175		<b>U</b>
1/29/24	<b>Low</b>	PORT BENDRES DR 548	58		<b>LTR</b>
2/5/24	<b>Low</b>	ANDORA DR 525 531 537	161		<b>LTR</b>
2/19/24	<b>Low</b>	MARSALA CT 3500 3507 (added 6/5/23 by CM)	123		
3/4/24	<b>Low</b>	MAJORCA CT 600 606	121		
3/18/24	<b>Low</b>	SAN LORENZO DR 3878 3886	72		
3/11/24	<b>Low</b>	MONACO DR 830	73		
3/18/24	<b>Low</b>	MACEDONIA DR 425 429	151		
3/25/24	<b>Low</b>	MONACO DR 662 668	78		
4/1/24	<b>Low</b>	MONACO DR 618 626 632	154		
5/6/24	<b>Low</b>	BASTIA CT 4007 4013	36		
5/13/24	<b>Low</b>	SAN PIETRO CT 3995 3998	102		
5/20/24	<b>Low</b>	ISPARTA CT 5012	89		
5/27/24	<b>Low</b>	ANTALYA CT 709 715	80		
6/3/24	<b>Low</b>	SAN PIETRO CT 3979 3985 3898	182		
		<b>TOTAL</b>	<b>3471</b>	<b>1347</b>	
	<b>U</b>	<b>Under Construction</b>			
	<b>C</b>	<b>Complete</b>			
	<b>LTR</b>	<b>Letter sent</b>			