

MARINE CONTRACTING GROUP PHASE I
NW1 - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024

START WEEK OF	WALL PRIORITY	LOCATION	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	Med/Low	3010	HIBISCUS DR 119 125 127	235	237	C
	Med	3008	AQUA CT 2730	80	83	C
	Med	3029	W MARION AVE 2521	189	181	C
	Med	3052	VIA PALOMA DR 2826 2830 2832	111	108	C
	Med	3032	RIO LISBO CT 2539 2541	112		U
	Med	3033	BRAZILIA CT 2554 2562 2572 2578	276		U
	Med	3064	BRAZILIA CT 2578	60		U
	Med	3049	LA MANCHA CT 2850/COLONY POINT DR 316 324	79		U
10/30/24	Med	3050	VIA PALOMA DR 2843	60		Ltr
11/4/24	Med	3047	LA MANCHA CT 2845 2849	113		Ltr
11/18/24	Med	3046	DON QUIXOTE DR 2861/SANCHO PANZA CT 2854	94		Ltr
11/25/24	Med	3045	SANCHO PANZA CT 2850	80		
12/2/24	Med/Low	3043	SANCHO PANZA CT 2800 2803 2804	222		
12/23/24	Med	3042	SANCHO PANZA CT 2813 2817 2821	110		
1/6/25	Med	3041	SANCHO PANZA CT 2833 2837 2841	172		
1/20/25	Low	3044	SANCHO PANZA CT 2810 2814 2818	184		
2/3/25	Low	3037	PARISIAN CT 2633	60		
2/10/25	Low	3040	RIO LARGO CT 2527	66		
TBD	Low	3053	COLONY POINT DR 230 236 240	94		
TBD	Low	3024	LIDO DR 261	45		
TBD	Low	3027	W MARION AVE 2711 2645	42		
TBD	Low		W MARION AVE - POOL 2645	138		
TBD	Low	3030	RIO PALERMO CT 2526 2532 2538	163		
TBD	Low	3031	RIO LISBO CT 2542	165		
TBD	Low	3005	TROPICANA DR 14	85		
TBD	Low	3006	TROPICANA DR 77 79	178		
TBD	Low	3013	HIBISCUS CT 2716	130		
TBD	Low	3011	HIBISCUS DR 143	85		
TBD	Low	3016	BAYSHORE CT 155	30		
TBD	Low	3017	CORAL WAY 2886 2892	84		
TBD	Low	3054	COLONY POINT DR 168 174 178 184	244		
TBD	Low	3019	CORAL WAY 2813 2815	82		
TBD	Low	3018	CORAL WAY 2833	80		
TBD	Low	3055	COLONY POINT DR 76 80	100		
TBD	Low	3009	AQUA CT 2755 2775 2795	106		
TBD	Low	3056	COLONY POINT DR 28 32	108		
TBD	Low	3057	COLONY POINT DR 1	190		
			TOTAL	7659	3757	
	U		Under Construction			
	C		Complete			
	LTR		Letter sent		Revised	10/30/24