

MARINE CONTRACTING GROUP PHASE II
SW - SEAWALL REPLACEMENT WORK PROGRAM FY 2024/2025

START WEEK OF	WALL PRIORITY	LOCATION #	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
	HIGH	6020	ST THOMAS DR 2713 2719	90	100	C
	HIGH	6026	WYATT CR 2136/2142	114	118	C
	HIGH	6034	ROSEAU DR 3517 3525 3533 3541	240		U
	MED/H	6012	CASSINO CT 2126/2200	116		U
	MED	6009	LA SALINA CT 1120/1126	110		U
11/4/24	MED	6002	RIO TIBER DR 2526/ 2532/2600/2608	173		Ltr
11/18/24	MED	6006	CORONADO DR 1134/1200	50		Ltr
11/25/24	MED	6005	RIO TIBER DR 2511	80		Ltr
12/2/24	MED	6003	RIO TIBER DR 2620	60		
12/9/24	MED	6001	RIO PLATO DR 2628/2630	78		
12/16/24	MED	6032	ST DAVIDS ISLAND CT 2416/2424	75		
12/23/24	MED	6022	DOMINICA CT 3313/3319	120		
1/6/25	MED	6021	SAN MATEO DR 1356/1362/1368	106		
1/13/25	MED	6035	CURACAO CT 3431/3435	80		
1/20/25	MED	6037	DEBORAH DR 2825/2819	48		
1/27/25	LOW	6047	SUZI ST 1717/1713	36		
2/3/25	LOW	6045	LA COSTA ISLAND CT 3900/3906	103		
2/10/25	LOW	6044	AVES ISLAND CT 3835	130		
TBD	LOW	6043	SABA CT 3824/3818	91		
TBD	LOW	6042	RYAN BLVD 2750	170		
TBD	LOW	6041	ARUBA CT 3651	60		
TBD	LOW	6038	CARMICHAEL DR 3649/3701	134		
TBD	LOW	6039	BONAIRE CT 3623/3617	111		
TBD	LOW	6040	ARUBA CT 3652	2		
TBD	LOW	6028	DEBORAH DR 2216/2224	90		
TBD	LOW	6029	DEBORAH DR 2240/2246/2300	102		
TBD	LOW	6030	ST DAVIDS ISLAND CT 2361/2349	52		
TBD	LOW	6024	GRENADA CT 3338	44		
TBD	LOW	6023	GRENADA CT 3341/3345	278		
TBD	LOW	6011	SOCORRO DR 1129/1135	52		
TBD	LOW	6008	LA SALINA CT 1134/1140	186		
TBD	LOW	6007	LA SALINA CT 1117/1123/1127/1131/1135	148		
TBD	LOW	6017	MAYAGUANA CT 2737/2740	185		
TBD	LOW	6018	ANTIGUA DR 3200/3206	193		
TBD	LOW	6019	ANTIGUA DR 3200/3205	107		
			TOTAL	3814	218	
		LTR	Letter sent			
		U	Under Construction			
		C	Complete			
					Revised	10/30/24