



Florida's Harborside Hometown

**NOTICE: Due to asphalt plant temporary closure, the paving program dates have been postponed at least 3 weeks. When the paving contractor provides an updated schedule, it will be posted on this page. Please check back for updates.**

**FY 2023-24 Paving Program Schedule  
(Subject to weather and equipment)**

Written Work Progress Schedule		Location
<del>July 22, 2024</del>	Day 1 Milling	Riding Rocks, Monte Carlo, Spanish Cay
<del>July 23, 2024</del>	Day 2 Milling	Gorda Cay Lane, Great Isaac Court, Gun Cay
<del>July 23, 2024</del>	Day 1 Paving	Riding Rocks, Monte Carlo, Spanish Cay
<del>July 24, 2024</del>	Day 3 Milling	Palm Isles Court, Tripoli Blvd.
<del>July 24, 2024</del>	Day 2 Paving	Gorda Cay Lane, Great Isaac Court, Gun Cay
<del>July 25, 2024</del>	Day 4 Milling	Madrid Blvd.
<del>July 25, 2024</del>	Day 3 Paving	Palm Isles Court, Tripoli Blvd.
<del>July 26, 2024</del>	Day 5 Milling	Monaco Drive
<del>July 26, 2024</del>	Day 4 Paving	Madrid Blvd, Monaco Drive
<del>July 29, 2024</del>	Day 6 Mill / Day 5 Pave	W. Olympia Ave.
<del>July 30, 2024</del>	Day 7 Mill / Day 6 Pave	Park Beach Circle
<del>July 31, 2024</del>	Day 8 Mill / Day 7 Pave	Taylor Street West
<del>August 1, 2024</del>	Day 9 Mill / Day 8 Pave	Taylor Street East
<del>August 5, 2024</del>	Day 10 Mill / Day 9 Pave	Taylor Street East

For additional information on this project, please contact Ron Everts, Sr. Project Manager, City of Punta Gorda Public Works Department at (941) 575-5050 between 8 a.m. – 4:30 p.m., Monday thru Friday.