# Monthly Report September 2016

03

Community Redevelopment Agency



## Municipal Marina

- Of the 94 permitted slips and 42 moorings, there are:
  - 38 annual contracts
  - 3 7 semi-annual contracts
  - 3 7 monthly contracts
  - 3 14 commercial contracts
  - **3** 0 transient
  - 3 7 moorings
- (13 free public side tie, 1 pump out dock, 4 slips for PGPD, CCSO, FWC & marina work boat)
- □ Including moorings, there are 16 liveaboards.
- Community Room had 10 bookings in August and has 10 reservations for September.

## Pumpout Vessel



Date	Number of Pump Outs	Florida Vessels	Non- Florida Vessels	Gallons Pumped	Miles Traveled
August 2016	46	41	5	1,030	112
July 2016	42	40	2	1,080	155
August 2015	34	34	0	1,150	104

# Marina Building Improvements

- Window reinstallations still underway due to past water test failure.
- Additional sealing and a cost proposal to add flashing and modify the down spout and gutter is pending.
- ⊠ Build out will occur after the leaks have been repaired. Final completion anticipated this month.

## Affordable Housing

- Conversion of 4 commercial units to 4 residential units at the Andrews Building, 326 E. Virginia Ave., for affordable housing.
- 90% plans received and reviewed with property owner; comments to be provided back to engineer. Receipt of cost estimate extended to 9/15/16.

# East Side Garden/Fresh Market

- Vacant land at 317 E. Virginia Ave. will be converted to a garden/fresh market.
- ☐ Draft design provided to Trabue Woods Initiative for review.

## Harborwalk Projects

- Color Harborwalk West Area 1 − Notice to Proceed received from FDOT 8/8/16. Pre-bid meeting held 8/25/16; bid opening 9/15/16. Anticipate contract award 10/20/16 with construction to start on or about 11/3/16.
- Gilchrist Park Restrooms Solicitation has been issued with a closing date of 9/8/16. Pre-bid meeting held 8/18/16.

## Harborwalk Projects



- Construction to begin week of 9/16/16 with completion in January 2017.
- **CR US 41 South Bridge Underpass** − Bid opening extended to 9/8/16.
- Calaishley Park Municipal Marina Project complete.

## Punta Gorda Library

- County held a citizen input meting on 8/5/16. City and County staffs reviewed findings with architect/consultants. Another working session scheduled for 9/2/16.
- Design recommendations to be presented to Commissioners who will in turn determine the next step.

### Vietnam Memorial

#### 03

Project complete as it relates to State grant funding. Work continues on committee projects such as flagpoles, acknowledgement markers, additional landscaping and paved parking adjacent to Justice Center.