MARINE CONTRACTING GROUP - 5/25/23

BSI N S - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024

START WEEK OF	WALL PRIORITY	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
5/30/23		SETTING UP SPOIL SITES			
5/31/23	Severe	MONDOVI CT 3500	101		
6/12/23	High	TRIPOLI BLVD 3298 3300	88		
6/19/23	High	TRIPOLI BLVD 3284 / ZAFRA CT 606	122		
5/30/23		SETTING UP SPOIL SITES			
6/26/23	High	SAN PIETRO CT 3943 3949	85		
7/3/23	High	VALLETTA CT 446 452 458	167		
7/17/23	High	MACEDONIA DR 407 413	161		
7/31/23	Med	SAN SEBASTIAN CT 3624 3630	62		
8/7/23	Med	TRIPOLI BLVD 3247 3253	113		
8/14/23	Med	SAN PIETRO CT 3989 3995	166		
8/28/23	Med	MALTESE CT 4007 4013	78		
9/4/23	Med	MARSEILLES CT 506 512 516	262		
9/25/23	Low	MONACO DR 618 626 632	154		
10/9/23	Low	BASTIA CT 4007 4013	36		
10/16/23	Low	SAN PIETRO CT 3998	99		
10/23/23	Low	ISPARTA CT 5012	89		
10/30/23	Low	ANTALYA CT 709 715	80		
11/6/23	Low	SAN PIETRO CT 3979 3985	174		
11/20/23	Low	MONACO DR 618 626 632	73		
11/27/23	Low	MACEDONIA DR 425 429	151		
12/11/23	Low	MONACO DR 662 668	78		
		TOTAL	2339	0	

U	Under Construction
C	Complete
LTR	Letter sent

Revised 5/25/23