MARINE CONTRACTING GROUP - 5/26/23

BSI N S - SEAWALL REPLACEMENT WORK PROGRAM FY 2023/2024

START WEEK OF	WALL PRIORITY	ADDRESS	ESTIMATED LENGTH	ACTUAL LENGTH	STATUS
5/30/23		SETTING UP SPOIL SITES			
5/31/23	**Severe**	MONDOVI CT 3500	101		
6/12/23	**High**	TRIPOLI BLVD 3298 3300	88		
6/19/23	**High**	TRIPOLI BLVD 3284 / ZAFRA CT 606	122		
5/30/23		SETTING UP SPOIL SITES			
6/26/23	**High**	SAN PIETRO CT 3943 3949	85		
7/3/23	**High**	VALLETTA CT 446 452 458	167		
7/17/23	**High**	MACEDONIA DR 407 413	161		
7/31/23	**Med**	MARSEILLES CT 506 512 516	262		
8/21/23	**Med**	MALTESE CT 4007 4013	78		
8/28/23	**Med**	SAN PIETRO CT 3989 3995	166		
9/11/23	**Med**	TRIPOLI BLVD 3247 3253	113		
9/18/23	**Med**	SAN SEBASTIAN CT 3624 3630	62		
9/25/23	**Low**	TRIPOLI BLVD 3427 3433 3439	169		
10/9/23	**Low**	MONACO DR 430	75		
10/16/23	**Low**	MONACO DR 442 448 454	105		
10/23/23	**Low**	TOULOUSE DR 545 551	62		
10/30/23	**Low**	ANDORA DR 540 546 550	175		
11/13/23	**Low**	PORT BENDRES DR 548	58		
11/20/23	**Low**	ANDORA DR 525 531 537	161		
12/4/23	**Low**	MAJORCA CT 600 606	121		
		TOTAL	**2331**	**0**	
	U	**Under Construction**			
	C	**Complete**			
	LTR	**Letter sent**			
					Revised 5/26/23