Project: F2022112 Punta Gorda MAR Seawall Replacement
Date: 2/29/2024
Update No: 10 **Work Zone:** PGI-SW

Severe Priority

PRIORITY	ZONE	STREET NUMBER	STREET NAME	Homeowner Notified	Staging Location	Start Week of	Estimated Length	Actual Length	Status
SEVERE	PGI-SW	5036 / 5040 / 5046	LA COSTA ISLAND CT				198	208	PD / C
SEVERE	PGI-SW	2116 / 2120	VIA VENETO				80	81	PD / C
SEVERE	PGI-SW	2600 / 2608 / 2616 / 2620	VIA VENETO				177	175	C
SEVERE	PGI-SW	1110	LA SALINA CT				60	65	PD / C
SEVERE	PGI-SW	2440 / 2448	ST DAVIDS ISLAND CT				111	108	PD / C
High	PGI-SW	1126 / 1200 / 1208 / 1212	SAN MATEO DR				198	199	PD / C
High	PGI-SW	2332 / 2340	ST DAVIDS ISLAND CT				149	148	C
High	PGI-SW	2601 / 2609 / 2615	RIO TIBER DR				172	172	C
High	PGI-SW	3405 / 3411	CURACAO CT				87	89	C
High	PGI-SW	2112	DEBORAH DR				50	54	C
High	PGI-SW	2121 / 2125 / 2201	CASSINO CT		TBD	2/5/2024	158		UC
High	PGI-SW	3314 / 3324	GRENADA CT		TBD	3/4/2024	106		LTR
High	PGI-SW	2130 /2136 / 2142	WYATT CIR		TBD	3/11/2024	196		LTR
High	PGI-SW	3525 / 3533 /3541	ROSEAU DR		TBD	4/1/2024	216		LTR
High	PGI-SW	2713 / 2719	ST THOMAS DR		TBD	4/15/2024	90		LTR
MED	PGI-SW	2126 / 2200	CASSINO CT		TBD	4/22/2024	87		
Med	PGI-SW	1120 / 1126	LA SALINA CT		TBD	5/6/2024	110		
Med	PGI-SW	1134 / 1200	CORONADO DR		TBD	5/13/2024	50		
Med	PGI-SW	2511	RIO TIBER DR		TBD	5/27/2024	80		
Med	PGI-SW	2620	RIO TIBER DR		TBD	6/10/2024	60		
Med	PGI-SW	2526 / 2532 / 2600 / 2608	RIO TIBER DR		TBD	6/17/2024	173		
Med	PGI-SW	2628 / 2630	RIO PLATO DR		TBD	7/1/2024	78		
Med	PGI-SW	1356 / 1362 / 1368	SAN MATEO DR		TBD	7/15/2024	106		
Med	PGI-SW	3431 / 3435	CURACAO CT		TBD	7/29/2024	80		
Med	PGI-SW	3313 / 3319	DOMINICA CT		TBD	8/12/2024	120		
						UC	Under Construction		
						LTR	Letter Sent		
						C	Complete		
						D	Delayed		
						PD	Previously Delayed		